

Anticipated Construction Sequence and Activities

Fall 2014

- Prepare work zone
- Remove trees and set up tree protection for remaining trees
- Set up traffic control and local access
- Locate utilities
- Remove existing structures and obstacles
- Asphalt removal



Winter 2015

- Excavate for natural drainage system
- Roadway demolition and excavation
- Install underground storm system
- Install concrete walls for rain gardens
- Build sidewalk, curb and gutter



Spring 2015

- Continue building sidewalk, curb and gutter
- Rebuild roadway
- Backfill rain gardens with bioretention soils
- Install concrete weirs
- Landscaping and plant establishment
- Substantial completion

