

EXHIBIT E
ANTICIPATED PERMITS, DESIGN, AND CONSTRUCTION SCHEDULE
 (as of Sept. 2017)

Major Tasks/Milestones	2017																2018																																																				
	Sept				Oct				Nov				Dec				Jan				Feb				March				April				May				June				July				August				Sept				Oct				Nov				Dec								
	4	11	18	25	2	9	16	23	30	6	13	20	27	4	11	18	25	1	8	15	22	29	5	12	19	26	5	12	19	26	2	9	16	23	30	7	14	21	28	4	11	18	25	2	9	16	23	30	6	13	20	27	3	10	17	24	1	8	15	22	29	5	12	19	26	3	10	17	24
EIS (52 weeks)	[Shaded]																																																																				
Design Schedule	[Shaded]																																																																				
Schematic Design (9 weeks)	[Shaded]																																																																				
Design Development (24 weeks)	[Shaded]																																																																				
Construction Documents (27 weeks)	[Shaded]																																																																				
City Review - Landmarks	[Shaded]																																																																				
Landmarks Board Briefings (32 weeks)	[Shaded]																																																																				
Certificate of Approval Processes (27 weeks)	[Shaded]																																																																				
Seattle Design Commission Review (30 weeks)	[Shaded]																																																																				
Permitting	[Shaded]																																																																				
SDOT Street Improvement Permit(s) & Term Permit (48 weeks)	[Shaded]																																																																				
Phased SDCI Permitting - Phase 1, Shoring, excavation & select demo (17 weeks)	[Shaded]																																																																				
Phased SDCI Permitting - Phase 2, Construction Permit (18 weeks)	[Shaded]																																																																				
Construction	[Shaded]																																																																				
Mobilization/Hard Demo (14 weeks)	[Shaded]																																																																				
Arena Construction (20.5 months)	[Shaded]																																																																				
Substantial Completion (September 23, 2020)	[Shaded]																																																																				
Project Closeout (9 weeks)	[Shaded]																																																																				