### **BRIDGE INSPECTION REPORT**

Status: Released Printed On: 3/24/2020 Agency: SEATTLE

CD Guid: 1f4b2a5f-3ec5-4ecc-96fb-acf92bcdcc82 Release Date: 8/3/2016 Program Mgr: Roman G. Peralta

**Br. No.** BRG-131M **SID** 08530200

1. No. Bito 10 III

Intersecting DUWAMISH RIVER W WATERWY

SW SPOKANE ST

Carrying

Br. Name WS FREEWAY MAINSPAN

**Route On** 01140

1140 **Mile Post** 131.30

Route Under Mile Post

Inspector's Signature JMO Cert # G0101 Cert Exp Date 5/11/2022								Inspector's Signa	ture PZ				
5	5 Structural Eval (1657) 64			Operating Tons (1552) 2			No Utilities	Inspections Performed:					
		` ′				′		_	(2675)	Freq	Hrs	Date	Rep Type
8		Deck Geometry (1658)			Op RF (155	3) 1		Bridge Rails	(1684)	24	1.5	6/10/2015	Routine
9		Underclearance (1659)	39		Inventory Tons (155	5) N		Transition	(1685)				Fract Crit
8		Alignment (1661)			Inv RF (155	6) N		Guardrails	(1686)				
6		Deck Overall (1663)	5		Operating Level (166	) N		Terminals	(1687)	60	6.0	7/10/2012	UW
5		Superstructure (1671)	Α		Open/Closed (129	3) 0.00	,	Asphalt Depth	(2610)	24	2.0	6/10/2015	Special
7		Substructure (1676)	8			,		┥	,	<u>24</u>	<u>1.5</u>	<u>5/24/2016</u>	<u>Interim</u>
		,			, ,	<i>'</i>		Design Curb Ht	` '				UWI
9		Culvert (1678)	8		Scour (168	0)		Bridge Rail Ht	(2612)				Damage
8		Chan/Protection (1677)			Soundings Flag (269	3) 1983	3	Year Built	(1332)				Ü
1		Pier/Abut/Prot (1679)			Revise Rating (268	3) 0		Year Rebuilt	(1336)				PRM Safety
7		Drain Cond (7664)			Photos Flag (269	1)		Subj to NBIS	(2614)				SEC Safety
1		Drain Status (7665)			Measure Clrnc (269	1)							Condition
					,	Alp	Alpha Span Type:						Short Span
N		Deck Scaling (7666)	9		Sdwk Cond (767)		In Depth				In Depth		
0		Scaling Pct (7667)	9		Paint Cond (767	4)							Geometric
8		Deck Rutting (7669)	9		Approach Cond (768	1)							Geometric
8		Exposed Rebar (7670)	9		Retaining Wall (768	2) Su	Sufficiency Rating 69.00						
9		Curb Cond (7672)	9		Pier Prot (768		Low Risk						

BMS Elements										
Element	Element Description	Total	Units	State 1	State 2	State 3	State 4			
12	Concrete Deck	142040	SF	142040	0	0	0			
105	Concrete Box Girder	1672	LF	712	0	960	0			
205	Concrete Pile/Column	8	EA	8	0	0	0			
234	Concrete Pier Cap/Crossbeam	212	LF	212	0	0	0			
314	Pot Bearing	4	EA	4	0	0	0			
331	Concrete Bridge Railing	2680	LF	2680	0	0	0			
414	Bolt Down - Sliding Plate w/Springs	212	LF	212	0	0	0			

### **Notes**

Orientation 05/24/2016 Interim Inspection of the interior of the box girder, JMO & PZ, 9:30 A.M., Clear, 60°F +/-. Walk Thru inspection inside of box and deck inspection. \* After the 5/24/16 inspection, the fall protection system at ladders was red tagged by SDOT Safety (Craig). SDOT Roadway Structures Trainer (Gene) is working on creating a new fall protection plan. \* Pier 15 is west end of 131M. Pier 18 is east end of 131M. There are 35 segments in the main span, including the pier tables. \* At Pier 15 and 16, the fence around the pier is damaged from truck trailers. Continue to observe (CTO). \* See 131WA and WR for west approaches and ramps. \* See 131EA and ER for east approaches and ramps.

Status: Released Printed On: 3/24/2020 Agency: SEATTLE

CD Guid: 1f4b2a5f-3ec5-4ecc-96fb-acf92bcdcc82 Release Date: 8/3/2016 Program Mgr: Roman G. Peralta

**Br. No.** BRG-131M **SID** 08530200

**Br. Name** WS FREEWAY MAINSPAN

Carrying SW SPOKANE ST

**Route On** 01140

Mile Post 131.30

Intersecting DUWAMISH RIVER W WATERWY

Route Under Mile Post

# **Notes (Continued)**

- Special Inspection Notes from 2015 inspection Bridge Name: WSF High Level Bridge File No.: 131M Inspector: Ainalem Molla Co-Inspector: Pablo Zuleta Equip. Used: Flashlight, crack gauge, marking chalk, UBIT Hours on Site: 3.0 Weather: Clear Date: 05/20/2015 Scope of Inspection: An Inspection of the segmentally cast in place, post tensioned, box girder from the interior. Findings, Location of Defects, and Recommendations General - This inspection was scheduled to check if the transverse cracks on the outside of the bottom of the main span at the 11th and 12th panels East of Pier 16 and the 11th panel West of Pier 17 are reflected in the interior. They were not last year and are visible on the inside this year. Access was provided through the manhole located in the westbound center lane shoulder at Pier 16. Confined Space procedures were used. Non-Permit Required. Fall Protection procedures were used for entry. All six sections of the box girder have shear cracking in the soffit of the deck at the ends of each section. Continue to observe. The fire suppression system supply pipe has vertical hangars and horizontal brace rods with turnbuckles. Typical in all box sections: The vertical hangars do not appear to be vertical. The horizontal braces are mostly bent and there is at least one that is broken. See Work Order #160505. It South Box, West End 1. Pier 16, west diaphragm, there are four longitudinal cracks with efflorescence visible in the top deck soffit. Continue to Observe (CTO) 2. Pier 15, end diaphragm, the earthquake restrainers indicated approximately 3 1/2 inch of movement between anchor rod and restrainer plate. This is visible by looking at the rods for evidence of movement. (CTO) 3. Minor Transverse Leaching Cracks in box top soffit, located approx. 40 feet east of the end diaphragm. 4. Nine longitudinal cracks approximately 80 feet east of the west end diaphragm. Each crack is approx. 3 feet long. They are located in the box top deck soffit and within a closure pour. (CTO) 5. Typical throughout, small cold joint crack like openings occurred during construction and were filled by epoxy injection. These areas did not show any signs of recent cracking. (CTO) The watermain pipe hangers and supports have been damaged through out the box girder. The damage is most promenant at pipe hangers and supports near the wye fittings, which feed the fire hydrant runs. The vertical pipe hangers (Type I on plan sheet 20 of 100) are bent and show signs of stress, while the horizontal pipe hangers (Type II on plan sheet 20 of 100) show signs of stress and some have buckled. This has resulted in several water leaks at the victaulic groove joint fittings. The most promenant leak is at the west most fire hydrant wye and at a pipe joint 50 linear feet to the east. South Box, Main Span 6. Typical, there is an intermittent crack or cold fissure located in the re-entrant corner between the box web and box top deck. It appears to be construction related. (CTO) At all tendon anchorage steps there are hair line cracks from the box girder walls toward the center of the box at approximately a 45° angle. The cracks vary in width from 1/64" to 1/8". The visible cracks were traced with red or yellow marker for tracking. Continue to observe. The watermain pipe hangers and supports have been damaged through out the box girder. The damage is most promenant at pipe hangers and supports near the wye fittings, which feed the fire hydrant runs. The vertical pipe hangers (Type I on plan sheet 20 of 100) are bent and show signs of stress, while the horizontal pipe hangers (Type II on plan sheet 20 of 100) show signs of stress and some have buckled. South Box, East Span 7. The lights are out in this section. See Work Order #160510. 8. Typical, minor Transverse Leaching Cracks located in the box top deck soffit. (CTO) The watermain pipe hangers and supports have been damaged through out the box girder. The damage is most promenant at pipe hangers and supports near the wye fittings, which feed the fire hydrant runs. The vertical pipe hangers (Type I on plan sheet 20 of 100) are bent and show signs of stress, while the horizontal pipe hangers (Type II on plan sheet 20 of 100) show signs of stress and some have buckled. North Box, East Span 9. Typical, minor Transverse Leaching Cracks located in the box top deck soffit. (CTO) North Box, Main Span 10. Typical, minor Transverse Leaching Cracks located in the box top deck soffit. (CTO) At all tendon anchorage steps there are hair line cracks from the box girder walls toward the center of the box at approximately a 45° angle. The cracks vary in width from 1/64" to 1/8". The visible cracks were traced with red or yellow marker for tracking. Continue to observe. The watermain pipe hangers and supports have been damaged through out the box girder. The damage is most promenant at pipe hangers and supports near the wye fittings, which feed the fire hydrant runs. The vertical pipe hangers (Type I on plan sheet 20 of 100) are bent and show signs of stress, while the horizontal pipe hangers (Type II on plan sheet 20 of 100) show signs of stress and some have buckled. North Box, West Span 11. Typical, minor Transverse Leaching Cracks located in the box top deck soffit. (CTO) The watermain pipe hangers and supports have been damaged through out the box girder. The damage is most promenant at pipe hangers and supports near the wye fittings, which feed the fire hydrant runs. The vertical pipe hangers (Type I on plan sheet 20 of 100) are bent and show signs of stress, while the horizontal pipe hangers (Type II on plan sheet 20 of 100) show signs of stress and some have buckled.
- 9 Underwater Dive Inspection, Dan Stromberg/Matt Donahue, Collins Engineers, Inc. 7/10/2012, 2:30PM. 7/12/2012, 12:10PM. The pier columns and exposed footings were in good condition. Level II inspected sections of column concrete were sound and in good condition. The channel and banks were stable. No lateral migration of contraction scour in this tidal channel were observed.
- 12 Concrete Deck Between Pier 16 and Pier 17 the deck soffit between the box girders has longitudinal cracks with efflorescence. The number of cracks varies depending upon the box segment being observed but number between zero and eight. Continue to observe. Between Pier 16 and Pier 17, on the North soffit, there are two deep scrapes from a high-load hit. Continue to observe.

### **BRIDGE INSPECTION REPORT**

Status: Released Printed On: 3/24/2020 Agency: SEATTLE

CD Guid: 1f4b2a5f-3ec5-4ecc-96fb-acf92bcdcc82 Program Mgr: Roman G. Peralta Release Date: 8/3/2016

**SID** 08530200 **Br. No.** BRG-131M

Br. Name WS FREEWAY MAINSPAN

Carrying SW SPOKANE ST Route On 01140

Mile Post 131.30

Intersecting DUWAMISH RIVER W WATERWY

**Route Under** 

Mile Post

## **Notes (Continued)**

105 Concrete Box Girder Exterior of Box Girder Notes: At Pier 15 the lateral restrainers have extruded the PTFE sliding surface. Between Pier 15 and Pier 16, between the third and fourth box sections from the West the joint has Continue to observe. cracked about 1/16 of one inch. The cracks start about three or four feet from the bottom of the box and run vertically up and bend diagonally about one foot below the top flange of the box. These cracks are typical throughout the box section. See Work Order Between Pier 15 and Pier 16, on the fourth, fifth, and sixth sections from the West there are diagonal hairline cracks on the South face of the South box. Similar cracks also appear on the North face of the South box. The cracks measure 0.2 mm wide. Between Pier 15 and Pier 16, more severe close to Pier 16, longitudinal and diagonal cracks on the bottom Continue to observe. of the box, typical throughout. Continue to observe. At the 11th and 12th panels East of Pier 16 there are transverse cracks on the bottom of the South box. See Work Order #208983. Between Pier 16 and Pier 17, about mid-span between the two piers, on the soffit of the North box, there is poorly consolidated concrete with many cracks. Continue to observe. Between Pier 16 and Pier 17, on the North side of the North box, there is minor damage due to a high-load hit. Continue to observe. Between Pier 16 and Pier 17, diagonal hairline cracks on the South face of the South. The number of cracks varies from two to eight. Continue to Between Pier 16 and Pier 17, the cracks at the joint are limited to the center part of each joint. The cracks are vertical observe. along the joint and are about four feet long. The cracks are between 1/32 and 1/64of an inch wide. See Work Order #182935. the 11th panel West of Pier 17 there are transverse cracks on the bottom of the North and South boxes. See Work Order #208984. At the 3rd segmwent West of Pier 17, on the South face of the South box, there is an area of delamination. Continue to observe. Just West of Pier 17, in the North face of the North box, there is a crack in the box. There was bondo applied on 06/09/98. On 08/23/06 it was noted that it has recracked. Continue to observe. Between Pier 17 and Pier 18, there are one or two hairline

Between Pier 17 and Pier 18, at the 9th joint between box sections West cracks on the soffit of the box. Continue to observe. from Pier 18, the joint is open about 1/8" at the deck-box interface. The opening is about 2' long and 1/2" deep. Continue to observe. Between Pier 17 and Pier 18, at the 10th joint between box sections West from Pier 18, the joint is open about 3/16" at the deckbox interface. The opening is about 2' long and 1/2" deep. Continue to observe. At Pier 18 the lateral restrainers have extruded

the PTFE sliding surface. Continue to observe.

205 Concrete Column / Pile .

- 234 Concrete Pier Cap / Crossbeam At Pier 15, at the Northwest corner at the top of the pier cap there is a spall with exposed rebar, 3" x 3" x 1/2". See WO #6112.
- At Pier 15 The pot bearings for the box girders have oil stains. Continue to observe. 314 Pot Bearing At Pier 15, where the P.C. girders are framed in, the steel bearing plates are corroded. See WO #8530. At Pier 18, where the P.C. girders are framed in the steel bearing plates are corroded. See WO #8530. At Pier 18 the South pot bearing for the box girder is leaking oil. Continue to observe.
- ConcreteBridge Railing 331 On the inside of the North barrier there is corroded rebar due to insufficient cover. This is typical. Continue to observe.
- 414 Bolt Down Panel - Metal At Pier 15 water leaks through the joint. The bearing seat area is wet. Continue to observe.

Repairs										
Repair No	Pr	R	Repair Descriptions	Noted	Maint	Verified				
			(No repairs for this structure)							

Inspections Performed and Resources Required										
Report Type	<u>Date</u>	Freq	<u>Hrs</u>	<u>Insp</u>	<u>CertNo</u>	Coinsp	<u>Note</u>			
Routine	6/10/2015	24	1.5	AM	B1169	PZ	05/20/2015, Annual Routine Inspection with UBIT, PZ & AM, 9:30 A.M., Overcast, 55^F +/-			
Underwater	7/10/2012	60	6.0	MJD	G0610		Underwater Dive Inspection, 7/10/2012, Dan Stromberg/Matt Donahue, Collins Engineers, Inc.			
Special Feature	6/10/2015	24	2.0	AM	B1169	PZ	05/20/2015, Annual Routine Inspection with UBIT, PZ & AM, 9:30 A.M., Overcast, 55^F +/-			
Interim	5/24/2016	24	1.5	JMO	G0101	PZ	05/24/2016 Interim Inspection of the interior of the box girder, JMO & PZ, 9:30 A.M., Clear, 60°F +/			

Mile Post 131.30

Status: Released Printed On: 3/24/2020

CD Guid: 1f4b2a5f-3ec5-4ecc-96fb-acf92bcdcc82 Release Date: 8/3/2016 Program Mgr: Roman G. Peralta

**SID** 08530200 **Br. No.** BRG-131M

Carrying

Br. Name WS FREEWAY MAINSPAN

Agency: SEATTLE

SW SPOKANE ST Route On 01140

Intersecting DUWAMISH RIVER W WATERWY **Route Under Mile Post** 

Inspections Performed and Resources Required (Continued) Report Type CertNo Coinsp <u>Date</u> Freq <u>Hrs</u> <u>Insp</u> 6/10/2015 24 3.5 AM B1169 PZ 05/20/2015, Annual Routine Inspection with UBIT, PZ & AM, Equipment 9:30 A.M., Overcast, 55^F +/-Resources Min Freq Date Need Date Override Hours Pref Max **Notes** UBIT ANY ANY