





Agenda

- Project team introductions
- Construction progress update
- Schedule of upcoming work
- Last meeting's action items
- Q & A's from attendees





Construction Progress Update

- Roadway demolition is underway in the southbound lane of 3rd Ave S between Main and Washington
- Paving has continued in the southbound lane of 3rd Ave S between Washington and Yesler and at the 2nd Ave Ext/S Main St intersection







Schedule of Upcoming Work

Remainder of this week

 Concrete paving on 3rd Ave S between Main and Washington in the southbound lane

• Weekend of 4/5

No work planned

Week of 4/07

- Concrete paving on 3rd Ave S between Main and Washington in the southbound lane and demo/paving in the 3rd/Washington intersection, southwest corner
- Sidewalk demolition will begin on the west side of 3rd Ave S between Main and Washington (at bus stop)
- No work on 4/9

• Week of 4/14

- Installation of electrical conduit for bus stop
- Pour curb on west side of 3rd Ave S for bus stop
- Prep and pour sidewalk on west side of 3rd Ave S for bus stop







Q&A Session









