		TOTALS									
											% Budget
				Life-to-Date		% Budget			Total Spent or		Spent or
		<u> </u>	Budget	S	pending	Spent	End	cumbered	En	cumbered	Encumbered
Active Project		_	00.440	•	00.445	1000/	•			00.445	1000/
	Real Estate Acquisition	\$	28,446	\$	28,415	100%	_	-	\$	28,415	100%
	Station 18 Upgrade	\$	6,743	\$	6,393	95%	\$	130	\$	6,523	97%
	Station 22 Rebuild	\$	12,829 2,219	\$	2,438 1,981	19% 89%		3,075	\$	5,513	43%
	Station 26 Upgrade			\$			\$	9		1,990	90%
	Station 28 USAR Station 29 Upgrade	\$	1,446 3,041	\$	1,355 2,867	94% 94%		18 30	\$	1,373 2,897	95%
	Station 32 Rebuild	\$	18,653	\$	5,125	27%		11,813	\$	16,938	95% 91%
	TOTAL - ACTIVE PROJECTS	\$	73,377	\$	48,573	66%	_	15,076	\$	63,649	87%
	TOTAL ACTIVETROSECTO	_	10,011	Ψ	40,010	0070	Ψ	10,010	Ψ	00,043	01 70
Completed P	rojects:								<u> </u>		
	Station 2 Remodel	\$	11,757								
	Station 6 Rebuild	\$	8,532								
	Station 8 Upgrade	\$	4,498								
	Station 9 Rebuild	\$	6,901								
	FS10 Replacement (with EOC, FAC)	\$	44,473								
	Station 11 Upgrade	\$	1,856								
	Station 13 Upgrade	\$	1,917								
	Station 14 Remodel	\$	12,517								
	Station 16 Upgrade	\$	2,592								
	Station 17 Remodel	\$	9,973								
	Station 20 Rebuild	\$	10,430								
	Station 21 Rebuild	\$	5,419								
	Station 24 Upgrade	\$	1,514								
	Station 25 Upgrade	\$	1,894								
	Station 27 Upgrade	\$	1,475								
	Station 28 Rebuild	\$	10,609								
A1FL130	Station 30 Rebuild	\$	5,733								
A1FL131	Station 31 Upgrade	\$	2,853								
	Station 33 Upgrade	\$	2,224								
A1FL134	Station 34 Upgrade	\$	2,566								
A1FL135	Station 35 Rebuild	\$	5,287								
A1FL136	Station 36 Upgrade	\$	2,886								
A1FL137	Station 37 Rebuild	\$	4,163								
A1FL138	Station 38 Rebuild	\$	4,696								
A1FL139	Station 39 Rebuild	\$	5,370								
	Station 40 Upgrade	\$	1,402								
A1FL141	Station 41 Remodel	\$	2,874								
	Joint Training Facility	\$	32,332								
	Fire Suppression Water Supply	\$	581								
	Community Disaster Supply Caches	\$	644								
	Community Shelters Power Supply	\$	440								
	Leschi Fireboat	\$	11,782								
	Chief Seattle Fireboat Rehabilitation	\$	8,906								
	Engine One Fireboat	\$	1,698								
	TOTAL - COMPLETED PROJECTS	\$	232,792	\$	232,656	100%	\$	27	\$	232,684	100%
	GRAND TOTAL	\$	306,169	\$	281,230	92%	\$	15,103	\$	296,333	97%

\*Note: This report includes planned budget transfers and appropriations. \$2M was temporarily transferred out of the program in the 4Q14 Supplemental. FAS is requesting the return of the \$2M as part of the Proposed 2017 -2022 CIP.