

## 2015 – 2019 Bicycle Master Plan Implementation Plan 2015 Six-month Progress Report

Consistent with the legislation adopting the 2014 Bicycle Master Plan (Council Resolution 31515), SDOT submits an annual progress report to the City Council and the Seattle Bicycle Advisory Board on the work identified in the 5-year implementation plan in the spring of each year, and a status update every six months. The first annual progress report was presented in April 2015 and this is the six-month status update.

### Overview

The Seattle Department of Transportation (SDOT) has completed, or is on track to complete, the 2015 deliverables identified in the [2015 – 2019 BMP Implementation Plan](#).

The deliverables are summarized in the table below, along with the current status of each. Tables on the following pages show each project planned for 2015 and its current status, followed by a map of the completed projects.

### **Project and Program Deliverables Summary**

<b>Program</b>	<b>2015 Planned</b>	<b>Current Status</b>	<b>Notes</b>
Education (schools reached)	12	12	Complete for 2015
Bike racks	225	224	On track to reach 225 by end of 2015
Bike corrals	15	9	On track to reach 15 by end of 2015
Bike facility maintenance (miles)	50	50	Complete for 2015
Wayfinding (miles)	25	25	Complete for 2015
Spot improvements	10	5	On track to reach 10 by end of 2015
Neighborhood greenways (miles complete)	12.6	3.3	On track to reach 12 miles by end of 2015 (changes to project lengths account for the 0.6 mile difference from the original plan)
Protected bicycle lanes (miles complete or in construction)	7.5	3.2	Completed to date
		4.8	In construction or starting late 2015/early 2016
All types of bike lanes (miles completed)	7	4.4	On track to reach 7 by end of 2015

2015 – 2019 Bicycle Master Plan Implementation Plan  
September 2015 Six-month Progress Report: Projects

**2015 Protected Bike Lanes**

Primary Street	Project Extents	Current Status
8th Ave S	S Kenyon St to S Portland St	Complete
Delridge Way SW	SW Andover St to W Seattle Bridge	Complete (widened shared sidewalk)
Dexter Ave / Roy St	Mercer to 7th Av	Complete
Roosevelt Way NE	NE 40th St to NE 45th St	Complete (interim installation)
Mercer St	Dexter to 5 <sup>th</sup> Av	Complete
5 <sup>th</sup> Av N	Mercer to Republican	Complete
NE Ravenna Blvd/Cowen Pl NE	E Green Lake Way N to NE 62nd St	Complete
NE Campus Pkwy	University Wy NE to Eastlake Av NE	Complete
College Way N*	N 92nd St to N 103rd St	Complete
Rainier Ave S*	Ithaca Pl S to city limits	In construction
N 34th St	Fremont Av N to Phinney Av N	Implementation TBD
NE Pinehurst Way*	Roosevelt Wy NE to 15th Av NE	In construction (was a 2016 project)
S Dearborn St	Rainier Ave S to 5th Av S	Construction start planned for late 2015
Westlake Ave N	W Raye St to Valley St	Construction to start late 2015
Roosevelt Way NE	NE 45th St to NE 65th St	Construction to start late 2015/early 2016
University Bridge	NE Campus Pkwy to Fuhrman Av E	Construction to start late 2015/early 2016

\*Mix of protected and buffered bike lanes

**2015 Off-street Facilities**

Primary Street	Project Extents	Current Status
Beacon Av S	14th Ave S to S Holgate St	Complete (widened shared sidewalk)
Portside Trail (west side)	S King St to S Atlantic St	Complete
Duwamish Trail (S Portland St)	W Marginal Way to 8th Ave S	Complete

**2015 In-street Projects**

Primary Street	Project Extents	Current Status
Phinney Av N	N 43rd St to N 50th St	Complete
N 43rd St	Phinney Av N to Fremont Av N	Complete
Thomas St	5 <sup>th</sup> to Taylor	Complete
SW Admiral Way	California Ave SW to SW 63rd St	Implementation TBD

### 2015 Neighborhood Greenways

Primary Street	Project Extents	Current Status
S Myrtle St	37th Ave S to Martha Washington Park	Complete
22nd Ave (CANG Phase 1)	S Jackson St to E John St	Complete
21st Ave SW	W Sea. Bridge Trail to Delridge Ave SW	In construction
17th Ave NW	NW 90th St to Ballard Ave NW	In construction
E Galer St (CANG Phase 3)	E John to E Roanoke St	Construction to start fall 2015
26th Ave S (CANG Phase 2)	S Jackson St to Rainier Ave S	Construction to start fall 2015

### 2015 Catalyst Projects

Project Extents	Current Status
Chelan Ave SW/W Marginal Way/Alki Trail/SW Marginal Way/Delridge ST/ SR-99 intersection - first phase	Installation planned for late October 2015
University Bridge - north leg to Roosevelt Way NE/11th Ave NE and the University of Washington	Included in Roosevelt paving project

2015 – 2019 Bicycle Master Plan Implementation Plan  
September 2015 Six-month Progress Report: Completed Project Map

(See attached pdf)

DRAFT