

## **Seattle Fire Prevention Division**

220 3rd Avenue South

Seattle, WA 98104 (206) 385-1450 SFD\_FMO\_SystemsTesting@seattle.gov

## SYSTEM TEST REPORT

## **ACCEPTANCE TEST**

Please call the Seattle Radio Shop at 206-386-1213 to arrange to borrow portable radios for the testing and schedule an appointment to confirm signal level received by Radio Shop.

Distributed Antonna Systems (DAS)	COMMISSIONING TEST RESULTS			
Distributed Antenna Systems (DAS)	Accepted/White Tagged Not Accepted			
Occupancy Information (All Fields Mandatory)				
Building Name:	Building Address:			
Contact Name:	Contact Phone:			
Contact Address:	Contact Email:			
Central Station Monitoring: 🛛 Yes 🗌 No	Monitoring Required: 🗌 Yes 🗌 No			
Monitoring Company Name:	Monitoring Company Phone:			
DAS Inventory (All Fields Mandatory)	·			
System Make	System Model			
Design Firm of Record:	Electrical Permit Application Date:			
Location of System in Building:	Applicable Code & Year (e.g. SFC 2018):			
Is this a hybrid system (shared with cellular phone carriers and	l/or internal radios?) 🛛 🗌 Yes 🗌 No			
Is this an active or a passive system?	Active Passive			
PSERN Retune Completed? Yes No				
Antenna Type:				
ERP to Donor Site (dBm):				
Testing shall be done using a public safety radio held at fa	ce level and placed			
in transmit mode, transmitting within 3' of the antenna pr	redicted to have the			
lowest loss to the BDA (based on distance from the BDA e	quipment). The			
output power of the BDA shall than be measured with a co	alibrated power			
meter or spectrum analyzer. Using the measured power, c	and the estimated			
feedline loss plus antenna gain, shall be used to calculate	the Estimated			
Radiated Power (ERP).				
Antenna Gain (dBd):				
Antenna Coordinates (NAD83):				
Antenna Azimuth (degrees true) (provided by Seattle IT to Bui	lding Owner or			
Designee in the Request for Authorization):				
Uplink Gain Setting:	Gain Setting: db			
	Power: dbm			
Downlink Gain Setting:	Gain Setting: db			
	Power: dbm			
Signal Level Received at Donor Site (-dBm):				
The signal level received at the donor site shall be measur	ed by the City of			
Seattle Communications shop. Call 206-386-1213 at least	two days in			
advance to borrow radios and arrange a testing time. A te	est signal shall be			
generated from a public safety radio held at face level and	l placed in transmit			
mode, transmitting within 3' of the antenna predicted to have the lowest loss				
to the BDA (based on distance from the BDA equipment).				
Signal Level Received from Donor Site (-dBm):				
Measure active control channel, w/20 KHz resolution band	dwidth, at the			
jumper that connects to the DAS head-end donor port.				

	Channelized Donor Site Name (provided by Seattle IT to Building Owner or				
_	the Request for Authorization):	a ava wat allowed in			
	d or Broadband (Note: new roadband sy em	s are not allowed in			
	will not be accepted on PSERN):				
	cal Areas in Building (for coverage testing requi				
	he fire pump room(s), interior exit stairways, e		obbies, standp	ipe cabinets, s	prinkler
	alve locations, and other areas required by the	fire code official.			
	mpany Information (All Fields Mandatory)	Discussion			
Company I	lame:	Phone:			
Address:		Emergency Phone:			
Technician	/Tester Information (All Fields Mandatory)	Email:			
Technician					
Technician	FCC Certification/GROL#:				
	performing testing has received manufacturer	training or other equivaler	it:	Yes	□No
		raining: Yr: 20			
	uipment (All Fields Mandatory)				
	inalyzer make/model**:				
-	nalyzer calibration date:				
•	performed by firm (qualified firm name):				
	calibrated spectrum analyzer, with a current c	alibration, is required for th	is testing.		
	nation (Mandatory)		-		
Date of Te	t:				
The items	on the checklists below shall be inspected and t	ested. This list does not co	nstitute all of t	he required in	specting
-	requirements for BDA/DAS. Refer to the CURR				d the
MANUFAC	IURER'S INSTRUCTIONS for weekly, monthly, a	nd/or quarterly inspecting	and testing rec	quirements.	
PRE-TEST	HECKS				
<sup>1</sup> A copy	of the completed Seattle IT "Request for Auth	orization: BDA/DAS			
Install	ation" form is available in the emergency respo	nder radio system	_	_	
enclos	ure and an additional copy has been provided t	to the City of Seattle's	└ <sub>Yes</sub>	└ No	
Radio	System Manager (or the Puget Sound Emergen	cy Radio Network			
[PSER	N] Operator once PSERN has replaced the King	County Radio System).			
2 Electri	cal permit is signed off.		Yes	🗌 No	
3	· -				
Асору	of the following documents is stored in the en		•	-	•
engineer's office, and an additional copy has been provided to the City of Seattle's Radio System Manager (or the Puget					
Sound	Emergency Radio Network [PSERN] Operator of	once PSERN has replaced th	e King County	Radio System	):
a. Grid d	agram for each floor, showing test signal stren	gths in each floor, and			
	ing location of each critical area. Include inform	•	🗌 Yes	🗌 No	
	nce-rated pathways.				
	ram showing location of BDA/DAS control equi	pment, amplifiers, signal			
-	ers, backup battery systems, and any outdoor a		🗌 Yes	🗌 No	
schem					
	acturer specifications for all BDA/DAS systems	components including			
	iers, signal boosters, antennas, coax, couplers,		_		
		splitters, combiners.	Yes	🗌 No	
filters		splitters, combiners,	Yes	🗌 No	
	or any other passive components included. heets for the backup battery and charging syste		Yes	□ No	

e.	A certification letter stating that the BDA/DAS has been installed and tested	Yes	🗌 No		
4	per code and that the system is complete and fully functional.				
4	Take precautions to avoid preventable alarms. The Central Station				
	Monitoring Service was notified that DAS testing is occurring and will be	Yes	🗌 No		
лст	generating supervisory signals. IVE COMPONENTS				
5	Signal booster is within a NEMA 4, IP66-type waterproof cabinet or				
5	equivalent.	Yes	🗌 No		
6	Battery is within a NEMA 3R, IP65-type waterproof cabinet or equivalent.	Yes	□ No		
7	Equipment is FCC certified. If no, list corrections required.	└ Yes	No		
8	Active components checked to verify operation within manufacturers' specificat	ions:			
а.	Equipment alarm log checked for recurring or substantial alarms and				
	addressed as per manufacturer's recommendations.	Yes	🗌 No		
b.	Isolation testing performed and measured system isolation is at least 20 db				
	above the total downlink and the total uplink gain (whichever is greater)	🗌 Yes	🗌 No		
	between least isolated DAS antenna and the donor antenna.				
с.	Active RF emitting equipment shall have built-in oscillation detection and	Ves	🗌 No		
	control circuitry.	res			
9	Signage at Fire Alarm Panel "This building is equipped with an Emergency				
	Responder Radio Coverage System. Control equipment located in room",				
	and signage on or adjacent to the door of the room containing the main				
	system components stating: "Emergency Responder Radio Coverage System	🗌 Yes	🗌 No		
	Equipment".				
10	Donor antenna(s) are installed in a manner that meets applicable				
	requirements in the International Building Code for weather protection of the				
	building envelope, and are permanently affixed on the highest possible	Yes	🗌 No		
	position on the building or where approved by the fire code official, with a				
	sign stating "Movement or repositioning of the antenna is prohibited without				
	approval from the fire code official".				
	TRIBUTION SYSTEM AND COVERAGE				
11	Perform in-building coverage test/grid test as required by 2018 Seattle Fire	Yes	🗌 No		
	Code Section 510.5.3 using a calibrated spectrum analyzer: Signal strength				
	remains stronger than (less negative than) -95 dBm for 90% of grids on each				
	floor in non-critical areas (for a 20 grid square test, this means that at least 18				
	of the grids must pass for the floor to pass).				
	If no, location(s) of failed grids:				
12	The list of critical areas to be provided coverage in this building is complete	🗌 Yes	🗌 No		
	(list is stored with inventory information above). If not correct, email				
10	required changes to SFD_FMO_SystemsTesting@seattle.gov and select Yes.				
13	Critical areas are provided with 99% floor area radio coverage with coverage	Yes	🗌 No		
	stronger than -95 dBm.				
14	If no, location(s) of critical areas that do not meet threshold: Perform functional (talk-back) testing in each critical area using one radio in	Ves	□ No		
	the building and one radio outside the building – radios function sufficiently for communications with a DAQ of 3 or higher?				
	If no, location(s) of non-acceptable communications:				
	a no, location(s) of non acceptable communications.				

15	Perform functional (talk-back) testing between each critical area in the building to fire command center, or if no command center, fire alarm control panel – radios function sufficiently for communications with a DAQ of 3 or higher? If no, location(s) of non-acceptable communications:	Yes	□ No
16	Perform functional (talk-back) testing between a radio at the fire alarm control panel and a radio at each landing in each stairwell – radios function sufficiently for communications with a DAQ of 3 or higher? If no, location(s) of non-acceptable communications:	Yes	□ No
17	Spectrum analyzer or other suitable test equipment has been utilized and confirms that no spurious oscillations are being generated by the subject signal booster.	Yes	🗌 No
BAT	ITERIES/SECONDARY POWER		
	Backup batteries and secondary power supply tested under load for one hour		
	and meet requirements.	☐ Yes	∐ No
ALA	ARM PANEL MONITORING		
19	The fire alarm system is supervising the DAS.	🗌 Yes	🗌 No
20	The fire alarm panel either (1) separately annunciates the following conditions, or (2) the fire alarm panel has a single DAS supervisory signal annunciating a DAS deficiency with an additional panel at the DAS in the enclosure displays status for all of the following conditions; and, the annunciation was tested and functioning properly:		
a.	Donor antenna malfunction.	Yes	🗌 No
-	Active RF emitting device failure.	Yes	
	Low battery capacity indication when 70% of 12-hour operating capacity has been depleted.	Yes	 No
d.	System component failure.	🗌 Yes	🗌 No
e.	Loss of normal AC power.	🗌 Yes	🗌 No
f.	Failure of battery charger.	🗌 Yes	🗌 No
21	Communications link between the fire alarm system and the two-way radio communications enhancement system is monitored for integrity.	Yes	🗌 No
22	A supervisory signal was received at Central Station Monitoring company.	🗌 Yes	🗌 No
FIN	AL CHECKS		
23	If building includes a fire alarm system, inform alarm monitoring company that testing is complete.	Yes	🗌 No

SIG	SIGNATURES AND REPORTING				
24	A current red, y	ellow or white tag was placed on the system indicating the			
	system's status	and test date consistent with my inspection today and SFD	🗌 Yes	🗌 No	
	Administrative I	Rule 9.02.			
	The color of the	tag is:	🗌 Red	Yellow	🗌 White
25	I will provide a d	copy of the confidence test report to the owner.	🗌 Yes	🗌 No	
26	I will submit this	s test report within seven days of the date of the test to the	☐ Yes		
	fire department through TCE.			∐ No	
By a	By accepting this statement I, the certified technician shown on this form, certify that this fire protection system(s) has been				
pro	properly inspected for functional operation in accordance with the current Fire Code (FC) used by the department that has				
jurisdiction and NFPA Standards adopted by the FC for this system. Any deficiencies found are noted in the report and have					
been reported to the building Owner/Manager for corrective action.					
	] I accept.	I am authorized to submit this report for the certified		(Initials of Empl	oyee)
		technician who has accepted this statement.			
SIGNATURE (OPTIONAL)					
Sigr	nature of Technic	ian			
Sigr	Signature of Building Representative				

## **System Testing Reports Must Be Submitted Online**

Submit reports to http://www.thecomplianceengine.com/