Top 10 Projects

Project	Budget	Design Complete	Begin Construction	End Construction
Taylor Creek Culvert Replacement	\$23.8M	1 st Q 2021	1 st Q 2021	2 nd Q 2022
South Park Drainage Conveyance	\$31.2M	4 th Q 2020	4 th Q 2020	2 nd Q 2022
South Park Flood Control Pump Station	\$23.5M	4 th Q 2019	1 st Q 2020	3 rd Q 2021
Pearl Street Drainage & Wastewater	\$20.8M	1 st Q 2020	2 nd Q 2020	3 rd Q 2021
12th Ave SSO & Drainage Improvements	\$14.1M	4 th Q 2020	1 st Q 2021	4 th Q 2021
Ship Canal Water Quality Project Tunnel Effluent Pump Station	\$59.9M	In design (30 –60%)	Q1 2023	Q4 2024
Ship Canal Water Quality Project Wallingford Conveyance	\$9.7M	In design (0 – 30%)	Q3 2022	Q1 2024
Ship Canal Water Quality Project Ballard Conveyance	\$29.5M	In design (0 – 30%)	Q3 2022	Q1 2024
Lake Forest Park Reservoir Covering	\$18.8M	2 nd Q 2020	3 rd Q 2020	2 nd Q 2021
South Recycling Center Redevelopment	\$58.34M	In design (90%)	2020	2022

Taylor Creek Culvert Replacement

Location: Southeast Seattle

<u>Purpose</u>: The Taylor Creek culvert at Rainier Avenue South is the number one fish-passage barrier in the City that blocks access to a majority of spawning and rearing habitat in upper Taylor Creek to all species of salmonids. The project will replace the existing barrier culvert, reduce localized flooding, increase the creek floodplain, and add habitat improvements.

Schedule:

Design Complete – 1st Qtr 2021 Begin Construction – 1st Qtr 2021 End Construction – 2nd Qtr 2022

Budget: \$23.8M

<u>Update:</u>

60% Design plans are in review

Community outreach complete in 2019

Artist Workshops (Jan) 65 students, 5-10 staff

Open houses & Town halls (Feb-Apr), 60+ attendees

Neighbor meetings (May), 4 neighbors to project

Upcoming community outreach

Rainier Beach Community Club

Friends of Deadhorse Canyon

South Park Drainage Conveyance

Location: Southwest Seattle - South Park Industrial Area

<u>Purpose</u>: A partnership between SPU and SDOT to share costs and resources designing the drainage and street improvements to reduce the chronic flooding and drainage issues in South Park. This project is supported in part with funding from a King County Flood Control District Grant.

Schedule:

Design Complete – 4th Qtr 2020 Begin Construction – 4th Qtr 2020 End Construction – 2nd Qtr 2022

Budget: \$31.2M

<u>Update:</u>

30% Design due June 11

Coordinated outreach with SP Pump Station

Upcoming activities

Door to door to affected businesses and residents (Jun-Jul)

Duwamish River Festival (Aug)