

Seattle Fire Prevention Division

220 3rd Avenue South Seattle, WA 98104 SFD_FMO_SystemsTesting@seattle.gov

REPORT OF SYSTEM INSTALLATION

FIRE ALARM	STATUS						
☐ New System ☐ Replacement System	☐ Passed Pre-Testing, Ready for Fire Department Insp						
Directions: Do not use this form to report tenant improvements, partial completion/TCO's, or installation of dedicated panels							
monitoring sprinkler systems, instead follow standard procedu	ure in the local jurisdiction for that type of project.						
Please describe scope of work/function of alarm:							
Building Information (all mandatory)							
Premises Name:	Premises Address:						
Contact Name:	Contact Phone:						
Contact Address:	Contact Email:						
Central Station Yes No	Monitoring Company Name:						
Monitoring Req'd?:	Monitoring Company Phone:						
Fire Alarm Inventory For Entire Building							
Update inventory information below. All fields are mandator	y at time of new system installation and encouraged for existing						
systems. After leaving this page, you will not be able to edit	inventory, except by creating a new report.						
Dialer	Reporting Type						
	Cellular Radio AES						
NFPA 72 Edition (Year):	Permit signed off?						
Permit #:							
Approved plan set is uploaded to TCE and a copy of all require	d construction documents are stored in the						
document cabinet or at the FACP.	N/A						
Smoke Detector Sensitivity – Test Due Date (month/year):							
FACP & Annunciators							
Fire Alarm Control Panel/Unit Location:							
Fire Alarm Control Panel Manufacturer:	Fire Alarm Control Panel Model:						
FACP – location of key:	Annunciator location: N/A						
Notification Power	Notification Power						
Expander(s) Installed?	Expander(s) Location:						
Initiating Devices # of devices/items	# of devices/items						
Beam detectors	Smoke detectors - Regular						
Duct detectors	Smokes – above ceiling						
Heat trace cable supervisory signals	Smokes – under floor						
Heats – above ceiling/attic	Sprinkler flow switches						
Heats – regular	Sprinkler valve tamper switches						
Heats – under floor	Thermal alarm wire (protector wire)						
High/low air switches	Other supervisory switches						
Pull stations (manual stations)							
Notification Appliances							
Bells, chimes	Low frequency sounders						
Exterior sprinkler alarm bell	Speaker strobes						
Horn/strobe combo	Speakers						
Horns only	Strobes only						
Auxiliary Equipment	- 1						
Auto door release	Fire/smoke dampers						
Auto door unlock	Gas Detection System						
Elevator recall	Generators						
Energy Storage System	Ventilation controls						

Fire doors				Other (DAS/VESDA, FARS)					
Fire fighter phone jacks				Other (DAS/VESDA, FARS)					
, .					er (DAS/VESDA, FAI	RS)			
-	Stairway Door Locks								
	ectric bolt		C	Othe	er locking devices				
	ectric strike								
Battery	and Power Supply Info		61	-					1
Location	1	Vendor Assigned ID	Charge Voltag		Battery Voltage		Load Voltage	Date	Size
Power E	xpander Panels								
_	umber of units								
	g Contractor Information								
-	ny Name:		-	Phor					
Address	::				rgency Phone:				
0	1= 1 (1 . 11 . 6			Ema	il:				
	d Technician/Installer Information								
	ian/Installer Name: ation No:		le	art	Type:				
	OF PRE-TESTING FOR USE PRIOR	TO AHI INSPE				NCF			
	System Pre-Test:	TO ATIS INSTITUTE	CHOIL		JIJIENI ACCEI IA	IIICL			
	of completion in accordance with N	NFPA 72: By ch	necking t	this	box I verify that th	e sys	stem or		
	thereof has been installed and test	=	_			-		Yes	
specifica	ations (2021 FC 907.7.2)								
The iten	The items on the checklists below shall be tested. This list does not constitute all of the required acceptance criteria of the fire and								
life safety system. Refer to the CURRENT FIRE CODE AND REFERENCED NFPA 72 STANDARD and the MANUFACTURER'S									
INSTRUC	CTIONS for installation. ONLY SELEC	CT N/A FOR IT	EMS THA	AT D	OO NOT EXIST AT TI	HE B	UILDING, DO NO	T USE N/A TO IN	DICATE
	TEST OR RESULT IS NOT AVAILABLE	ī							
PRE-TEST STEPS AND INFORMATION AVOID "FALSE ALARMS" TO FIRE DEPARTMENT BY PUTTING THE FIRE ALARM SYSTEM IN TEST MODE. Failure to place the Fire Alarm									
								re to place the Fi	e Alarm
System	(FAS) into test mode and/or taking ne building occupants were notified	otner precau	tions ma	ay ca	ause preventable a	larm	S.		NI/A
1 III	ne onsite supervisory station was n	n, ii bullullig is	occupie	eu.			Yes Yes		N/A N/A
			d to nlac	re F	AS in test	Ш	res		IN/A
me	The Central Station Monitoring Service was notified to place FAS in test mode.						N/A		
	4 Proof of fire alarm/electrical permit signed off, available for Fire Department inspector.					N/A			
5 Pr	oof of certification for elevators (fi	nal white tag)	, if appli	cabl	le.		Yes		N/A
6	re Department plan review and per	mitting requi	rements	ha\	ve been met.		Yes		N/A
7 Th	ne key to the panel is available at th	ne FACP.					Yes		N/A
8 Th	ne operating instructions are availa nother approved location.	ble in a docum	nentatio	n ca	abinet or		Yes		
9 Pla	9 Plans, as-builts, cut-sheets and other construction documentation is						Yes		
	railable in a documentation cabinet	* *							
ins	Stamped/approved set of fire system plans available for fire department inspector and attached to inventory section (prior section of this report) in The Compliance Engine.								
	aterials and equipment needed to						Yes		
	ain panel, e.g. glass rods, plates, ke	ys and allen w	vrenches	s, et	ic.		. 55		
ALARM	PANEL								

12	The FACP operates on AC power.		Yes	
13	If the system has batteries, the FACP operates on Battery power.		Yes	□ N/A
14	If the system has emergency generator/standby power, the FACP operates		Yes	□ N/A
	on emergency generator/standby power.	Ш	163	□ N/A
15	If the system has battery or standby power, the trouble indicators function		Yes	□ N/A
	properly and a trouble signal comes on with AC power off.	Ш	163	☐ N/A
INITI	ATING DEVICES AND NOTIFICATION APPLIANCES			
16	Initiating & notification appliances tested operate properly on AC power.		Yes	
17	If system has generator/standby power, initiating and notification appliances		Vac	□ N/A
	tested operate properly on generator/standby power.	Ш	Yes	□ N/A
18	If system has batteries, initiating and notification appliances operate		Vaa	□ N/A
	properly on battery power.	Ш	Yes	□ N/A
19	100% of the INITIATING DEVICES per circuit are in accordance with the NFPA		V	
	72 Chapter 14 standards referenced by the current fire code.	Ш	Yes	
20	100% of smoke detectors included in this report of pre-testing have been		V	
	sensitivity tested/calibrated per NFPA 72.	Ш	Yes	
21	100% of the AUDIBLE NOTIFICATION APPLIANCES per circuit are in	_	.,	
	accordance with 2019 NFPA 72 Chapter 14.	Ш	Yes	
22	The audible notification appliances provide sound levels that meet the		.,	
	requirements of NFPA 72.	Ш	Yes	
23	The audible notification appliances in residential units generate a minimum		.,	
	of 75dBA at the pillow in the sleeping areas.	Ш	Yes	□ N/A
24	100% of the VISUAL NOTIFICATION APPLIANCES per circuit are in accordance			
	with 2019 NFPA 72 Chapter 14.		Yes	□ N/A
25				
	Positive alarm sequence programming and panel perform to standards.	Ш	Yes	□ N/A
BAT1	TERIES			
26	Batteries tested per NFPA 72.	П	Yes	□ N/A
	RFACE DEVICES			
	FACP received signals from the following Interface devices:			
	5			
Heste	ed by:		Simulation	Operation
	ed by: Emergency Generator(s)			
27	Emergency Generator(s)		Yes	N/A
27 28	Emergency Generator(s) Flow Switches		Yes Yes	□ N/A □ N/A
27 28 29	Emergency Generator(s) Flow Switches Supervisory Switch(es)		Yes Yes Yes	□ N/A □ N/A □ N/A
27 28 29 30	Emergency Generator(s) Flow Switches Supervisory Switch(es) Range Hood Suppression System(s)		Yes Yes Yes Yes	□ N/A □ N/A □ N/A □ N/A □ N/A
27 28 29 30 31	Emergency Generator(s) Flow Switches Supervisory Switch(es) Range Hood Suppression System(s) Dry Chemical System(s)		Yes Yes Yes Yes	N/A N/A N/A N/A N/A
27 28 29 30 31 32	Emergency Generator(s) Flow Switches Supervisory Switch(es) Range Hood Suppression System(s) Dry Chemical System(s) Clean Agent System(s)		Yes Yes Yes Yes Yes Yes Yes	N/A N/A N/A N/A N/A N/A
27 28 29 30 31 32 33	Emergency Generator(s) Flow Switches Supervisory Switch(es) Range Hood Suppression System(s) Dry Chemical System(s) Clean Agent System(s) Pre-action Systems(s)		Yes Yes Yes Yes Yes Yes Yes Yes	N/A
27 28 29 30 31 32 33 34	Emergency Generator(s) Flow Switches Supervisory Switch(es) Range Hood Suppression System(s) Dry Chemical System(s) Clean Agent System(s) Pre-action Systems(s) Fire Pump(s)		Yes	N/A
27 28 29 30 31 32 33 34 35	Emergency Generator(s) Flow Switches Supervisory Switch(es) Range Hood Suppression System(s) Dry Chemical System(s) Clean Agent System(s) Pre-action Systems(s) Fire Pump(s) CO2 System(s)		Yes Yes Yes Yes Yes Yes Yes Yes	N/A
27 28 29 30 31 32 33 34 35 OTHI	Emergency Generator(s) Flow Switches Supervisory Switch(es) Range Hood Suppression System(s) Dry Chemical System(s) Clean Agent System(s) Pre-action Systems(s) Fire Pump(s) CO2 System(s) ER EQUIPMENT CONTROLLED BY FACP		Yes	N/A
27 28 29 30 31 32 33 34 35 OTHI	Emergency Generator(s) Flow Switches Supervisory Switch(es) Range Hood Suppression System(s) Dry Chemical System(s) Clean Agent System(s) Pre-action Systems(s) Fire Pump(s) CO2 System(s) ER EQUIPMENT CONTROLLED BY FACP Following Fire Safety Functions responded to signals from the FACP:		Yes	N/A
27 28 29 30 31 32 33 34 35 OTHI The f	Emergency Generator(s) Flow Switches Supervisory Switch(es) Range Hood Suppression System(s) Dry Chemical System(s) Clean Agent System(s) Pre-action Systems(s) Fire Pump(s) CO2 System(s) ER EQUIPMENT CONTROLLED BY FACP Following Fire Safety Functions responded to signals from the FACP: ed by:		Yes	N/A
27 28 29 30 31 32 33 34 35 OTHI Teste 36	Emergency Generator(s) Flow Switches Supervisory Switch(es) Range Hood Suppression System(s) Dry Chemical System(s) Clean Agent System(s) Pre-action Systems(s) Fire Pump(s) CO2 System(s) ER EQUIPMENT CONTROLLED BY FACP Following Fire Safety Functions responded to signals from the FACP: act by: Fan Controls		Yes	N/A
27 28 29 30 31 32 33 34 35 OTHI Teste 36 37	Emergency Generator(s) Flow Switches Supervisory Switch(es) Range Hood Suppression System(s) Dry Chemical System(s) Clean Agent System(s) Pre-action Systems(s) Fire Pump(s) CO2 System(s) ER EQUIPMENT CONTROLLED BY FACP Following Fire Safety Functions responded to signals from the FACP: and by: Fan Controls Smoke & Fire Dampers and Combination Fire/Smoke Dampers		Yes	N/A
27 28 29 30 31 32 33 34 35 OTHI The f Teste 36 37 38	Emergency Generator(s) Flow Switches Supervisory Switch(es) Range Hood Suppression System(s) Dry Chemical System(s) Clean Agent System(s) Pre-action Systems(s) Fire Pump(s) CO2 System(s) ER EQUIPMENT CONTROLLED BY FACP Following Fire Safety Functions responded to signals from the FACP: 2ed by: Fan Controls Smoke & Fire Dampers and Combination Fire/Smoke Dampers Elevator Recall System		Yes	N/A
27 28 29 30 31 32 33 34 35 OTHI Teste 36 37 38 39	Emergency Generator(s) Flow Switches Supervisory Switch(es) Range Hood Suppression System(s) Dry Chemical System(s) Clean Agent System(s) Pre-action Systems(s) Fire Pump(s) CO2 System(s) ER EQUIPMENT CONTROLLED BY FACP Following Fire Safety Functions responded to signals from the FACP: ed by: Fan Controls Smoke & Fire Dampers and Combination Fire/Smoke Dampers Elevator Recall System Elevator Shunt Switch(es)		Yes	N/A
27 28 29 30 31 32 33 34 35 OTHI The f Teste 36 37 38 39 40	Emergency Generator(s) Flow Switches Supervisory Switch(es) Range Hood Suppression System(s) Dry Chemical System(s) Clean Agent System(s) Pre-action Systems(s) Fire Pump(s) CO2 System(s) ER EQUIPMENT CONTROLLED BY FACP Following Fire Safety Functions responded to signals from the FACP: ed by: Fan Controls Smoke & Fire Dampers and Combination Fire/Smoke Dampers Elevator Recall System Elevator Shunt Switch(es) Shaft Pressurization System		Yes	N/A
27 28 29 30 31 32 33 34 35 OTHI The f Teste 36 37 38 39 40 41	Emergency Generator(s) Flow Switches Supervisory Switch(es) Range Hood Suppression System(s) Dry Chemical System(s) Clean Agent System(s) Pre-action Systems(s) Fire Pump(s) CO2 System(s) ER EQUIPMENT CONTROLLED BY FACP Following Fire Safety Functions responded to signals from the FACP: and by: Fan Controls Smoke & Fire Dampers and Combination Fire/Smoke Dampers Elevator Recall System Elevator Shunt Switch(es) Shaft Pressurization System Magnetic Door Holders (see inventory)		Yes	N/A
27 28 29 30 31 32 33 34 35 OTHI The f Teste 36 37 38 39 40 41 42	Emergency Generator(s) Flow Switches Supervisory Switch(es) Range Hood Suppression System(s) Dry Chemical System(s) Clean Agent System(s) Pre-action Systems(s) Fire Pump(s) CO2 System(s) ER EQUIPMENT CONTROLLED BY FACP Following Fire Safety Functions responded to signals from the FACP: ed by: Fan Controls Smoke & Fire Dampers and Combination Fire/Smoke Dampers Elevator Recall System Elevator Shunt Switch(es) Shaft Pressurization System Magnetic Door Holders (see inventory) Door Lock devices (see inventory)		Yes	N/A
27 28 29 30 31 32 33 34 35 OTHI The f Teste 36 37 38 39 40 41 42 43	Emergency Generator(s) Flow Switches Supervisory Switch(es) Range Hood Suppression System(s) Dry Chemical System(s) Clean Agent System(s) Pre-action Systems(s) Fire Pump(s) CO2 System(s) ER EQUIPMENT CONTROLLED BY FACP following Fire Safety Functions responded to signals from the FACP: ed by: Fan Controls Smoke & Fire Dampers and Combination Fire/Smoke Dampers Elevator Recall System Elevator Shunt Switch(es) Shaft Pressurization System Magnetic Door Holders (see inventory) Door Lock devices (see inventory) Stage Amplifier/Audio-Visual Shut Down		Yes	N/A
27 28 29 30 31 32 33 34 35 OTHI The f Teste 36 37 38 39 40 41 42 43 44	Emergency Generator(s) Flow Switches Supervisory Switch(es) Range Hood Suppression System(s) Dry Chemical System(s) Clean Agent System(s) Pre-action Systems(s) Fire Pump(s) CO2 System(s) ER EQUIPMENT CONTROLLED BY FACP following Fire Safety Functions responded to signals from the FACP: ed by: Fan Controls Smoke & Fire Dampers and Combination Fire/Smoke Dampers Elevator Recall System Elevator Shunt Switch(es) Shaft Pressurization System Magnetic Door Holders (see inventory) Door Lock devices (see inventory) Stage Amplifier/Audio-Visual Shut Down Remote Annunciator Panels		Yes	N/A
27 28 29 30 31 32 33 34 35 OTHI The f Teste 36 37 38 39 40 41 42 43 44	Emergency Generator(s) Flow Switches Supervisory Switch(es) Range Hood Suppression System(s) Dry Chemical System(s) Clean Agent System(s) Pre-action Systems(s) Fire Pump(s) CO2 System(s) ER EQUIPMENT CONTROLLED BY FACP following Fire Safety Functions responded to signals from the FACP: ed by: Fan Controls Smoke & Fire Dampers and Combination Fire/Smoke Dampers Elevator Recall System Elevator Shunt Switch(es) Shaft Pressurization System Magnetic Door Holders (see inventory) Door Lock devices (see inventory) Stage Amplifier/Audio-Visual Shut Down		Yes	N/A

This	building has stai	rways:	☐ Yes	□ N/A				
46	All stairway door locking devices release simultaneously, upon activation of the fire alarm system from anywhere in the building.							
47	All stairway doo	☐ Yes	□ N/A					
48	The door(s) to t	the roof unlocks upon activation of the fire alarm system.	☐ Yes	□ N/A				
FINA	L CHECKS, MAN	DATORY TAGGING, AND REPORTS						
	Put the Fire Alarm/monitoring system back into service and/or other precautionary measures that were made to restore fire alarm system to normal operation (includes removal of protective coverings.)							
49	_	documents including approved plan set, any code alternate do ery calcs are available in the document cabinet or at the alarm		☐ Yes				
50	0 Approved plan set is uploaded for the Fire Department in TCE.							
51								
52		copy of the acceptance test report to the responsible party.		☐ Yes				
53	I have submitted this report to the Fire Department through TCE or I will do so within 24 hours of the date of the Fire Department inspection.							
By accepting this statement, I, the certified technician shown on this form, certify that this fire protection system(s) has been properly tested for system acceptance and meet NFPA standards for report of system completion in accordance with the current Fire Code (FC) used by the department that has jurisdiction and NFPA standards adopted by the FC for this system.								
	I accept.	I am authorized to submit this report for the certified technician who has accepted this statement.	(Initials of Emp	oloyee)				
SIGN	SIGNATURE (OPTIONAL)							
Signa	ature of Technici	an						
Signature of Building Representative								
	This Document Is For Informational Purposes Only							
		To submit reports to SFD, use the online forms at www.the	ecomplianceengine.com.					