



## **Presentation**

- Overview
- Background
- 2019 program initiatives
- Corridor updates




# **Program Overview**

## 7 corridor projects

- 1. Delridge Way SW/RapidRide H Line
- 2. Madison BRT/RapidRide G Line
- 3. RapidRide Roosevelt Project
- 4. Rainier Transit-Plus Multimodal Corridor Project
- 5. Market Transit-Plus Multimodal Corridor Project
- 6. Fremont Transit-Plus Multimodal Corridor Project
- 7. 23<sup>rd</sup> Ave Transit-Plus Multimodal Corridor Project

Levy category: Congestion Relief

Partnership with King County Metro for 3 RapidRide lines, and coordination for 4





# **Program background**

**2015**: Levy campaign described program as RapidRide with corridor-wide multimodal improvements

**2016-17**: Seattle RapidRide Expansion Program developed, striving to meet community expectations

2017: METRO CONNECTS identified 7 RapidRide lines to be in place by 2024

**2017**: Program delivery costs exceed budgets and leverage opportunities

2017-18: Full assessment conducted

**2018**: Program revised to 3 RapidRide Lines and 4 Transit-Plus Multimodal Corridors

## TAB review in 2018

TAB provided review and input on the program to the Levy Oversight Committee, including these recommendations:

- Phase projects to maximize benefit to the community within the Levy timeframe
- Support improvements that speed transit; where funding allows, pursue non-transit improvements, specifically pedestrian safety and access to transit
- Align subprogram spending to maximize benefits along corridors

# 2019 program initiatives

- Define Transit-Plus Multimodal Corridor program objectives and evaluation framework
- Update external communications strategy and products
- Advance individual corridor projects
- Continue to develop critical partnerships with King County Metro and the Federal Transit Administration
- Support Levy reporting and delivery

# 2018 Levy workplan highlights for TPMC

- Updated TPMC workplan delivers transit speed and reliability to all seven corridors using secured and identified leverage funds
- Added timelines with major milestones to each corridor for completion of corridors by 2024
- Anticipate significant risk for corridors leveraging funds from the FTA (Madison & Roosevelt)



# Transit-Plus Multimodal Corridor investment level

Sample projects highlighting range of project scope and investment

### **Route 44 Speed and Reliability Project**

- Bus lanes in spot locations
- Transit signal priority (TSP)
- In-lane bus stops
- Pedestrian crossing improvements


### RapidRide Roosevelt

- Full RapidRide amenities at all stops and higher frequency of service
- Continuous red bus lanes from Eastlake to Downtown
- Extension of route to Roosevelt with trolley wire
- Four miles of protected bike lanes
- Signal upgrades with adaptive operations and transit priority in South Lake Union, Eastlake, and the University District
- Pedestrian safety and access improvements
- Overlapping paving investments in AAC program





# **Timeline**





# Madison BRT/RapidRide G Line

### Scope:

• RapidRide, paving, and multimodal improvements

#### **Status:**

- Approaching 90% design
- Current focus is on securing Small Starts grant agreement in 2019
- Developing RapidRide G line agreement with Metro in 2019

### **Risks:**

- Switch to diesel-hybrid reduced trolley wire cost and construction risk, but requires updates to environmental documents
- Timeline to complete Small Starts grant agreement process is not within SDOT's control

Total Budget \$121.0M	
Move Seattle\$15.0M	
Local\$1.9M	
Identified Local*\$0.0M	
Leverage\$15.7M	
Identified Leverage\$88.4M	
Small Starts (FTA)\$59.9M	
Sound Transit 3\$28.5M	
*NOTE: Subject to annual Council approval in the budget	

process.

# Delridge Way SW/RapidRide H Line

### Scope:

• RapidRide, paving, and multimodal improvements

#### **Status:**

- Approaching 30% design; added additional paving as part of the Levy workplan
- Developing an H Line agreement with Metro, which will include a funding commitment for Delridge project

#### Risks:

- Current schedule is aggressive and delay would impact Metro's H Line project
- Coordinated delivery with AAC program increases scale and complexity of project

Total Budget \$34.8M
Move Seattle\$9.5M
Local\$0.3M
Identified Local*\$0.0M
Leverage\$10.0M
Identified Leverage\$15.0M
King County Metro\$15.0M
*NOTE: Subject to annual Council approval in the budget

### Funding notes and updates:

AAC funds for paving not included

process.

Metro contribution currently under negotiation



# RapidRide Roosevelt

### Scope:

RapidRide, paving, and multimodal improvements

#### **Status:**

- Approaching 30% design and baselining in Q2 2019
- Advancing through environmental review with Federal Transit Administration

#### **Risks:**

- Small Starts funding adding time and uncertainty to project schedule
- Protected bike lanes require removal of parking through neighborhood on Eastlake Ave, which has been controversial
- Coordinated delivery with AAC program increases scale and complexity of project

Total Budget	. \$85.7M
Move Seattle	\$8.5M
Local	\$0.9M
Identified Local*	\$0.0M
Leverage	\$5.4M
Identified Leverage	\$70.8M
Small Starts (FTA)	\$45.0M
RMG (State)	\$6.0M

\*NOTE: Subject to annual Council approval in the budget process.

### Funding notes and updates:

- AAC funds for 11<sup>th</sup>/12<sup>th</sup> Aves and Eastlake paving (approx. \$39.5M) not included
- RMG grant not secured; project is the second provisional project in the 2018 competition.

# Rainier TPMC Project

### Scope:

Transit speed and reliability with transit access and safety improvements

#### **Status:**

- Developing a speed and reliability scope that fits within the project budget; 30% design in Q3 2019
- On-going coordination with Metro for SDOT's TPMC and RapidRide Rainier project in 2024

#### **Risks:**

- Multiple other Levy projects in the corridor adds complexity to planning and delivery
- Community expectations higher than revised budget based on earlier outreach

Total Budget	\$16.3M
Move Seattle	\$8.5M
Local	\$0.0M
Identified Local*	\$0.0M
Leverage	\$7.8M
Identified Leverage	\$0.0M

<sup>\*</sup>NOTE: Subject to annual Council approval in the budget process.

### Funding notes and updates:

 \$7.8M in secured funds were from federal sources (FTA & FHWA) for a RapidRide scope of work. SDOT and Metro, in consultation with the FTA, are currently assessing options for how to utilize these funds.

# **Market TPMC Project**

### Scope:

 Transit speed and reliability with transit access and safety improvements

#### **Status:**

 In project development phase; will begin planning and outreach in 2019

#### **Risks:**

- Limited planning and design work completed
- Anticipate varied interests in how right-of-way is allocated in the corridor

Total Budget \$15.6M
Move Seattle\$9.5M
Local\$0.1M
Identified Local*\$0.0M
Leverage\$0.0M
Identified Leverage\$6.0M
RMG (State)\$6.0M
*NOTE: Subject to annual Council approval in the budget process.

### Funding notes and updates:

• PSRC has announced preliminary intent to award RMG grant

# Fremont TPMC Project

### Scope:

 Transit speed and reliability with transit access and safety improvements

#### **Status:**

Consultant procurement beginning Q1 2019

### **Risks:**

- Limited planning and design work completed
- Utilizing identified FTA grants reduces SDOT's control over project schedule

Total Budget \$22.9M
Move Seattle\$9.5M
Local\$0.0M
Identified Local*\$0.0M
Leverage\$3.4M
Identified Leverage\$10.0M
5307 (FTA)\$2.0M
CMAQ (FTA)\$4.0M
RMG (State)\$4.0M
*NOTE: Subject to annual Council approval in the budget

# 23<sup>rd</sup> Ave TPMC Project

### Scope:

 Transit speed and reliability improvements with transit access and safety improvements

#### **Status:**

Not currently active

#### **Risks:**

- No Levy funds originally assigned to this project. No local matching funds.
- Large transit and multimodal investments have been completed, are underway, or planned
- Limited planning and design work completed
- Utilizing identified FTA grants reduces SDOT's control over project schedule

Total Budget \$8.0M
Move Seattle\$0.0M
Local\$0.0M
Identified Local*\$0.0M
Leverage\$0.0M
Identified Leverage\$8.0M
CMAQ (FHWA)\$4.0M
RMG (State)\$4.0M
*NOTE: Subject to annual Council approval in the budget process.

## Funding notes & updates:

 Does not include funding for Route 48 electrification or 23rd Ave Phase 1, 2 or 3

# **Questions?**

Maria.Koengeter@seattle.gov | (206) 733-9865

## www.seattle.gov/transportation











