



#### **COVID-19 Collisions (total)**



6/12/2020

#### Vehicle Volumes

Location	Average Weekday Volume	Baseline Volume (Feb 2020)	Change
West Marginal Way SW at Duwamish River Trail	26,730	9,760	174%
Highland Park Way SW at West Marginal Way SW	41,060	18,680	120%
South Park Bridge	17,390	15,640	11%
S Michigan St at 4th Ave S	39,790	36,410	9%
Spokane St Bridge	8,640	8,340	4%
SW Roxbury St at 15th Ave SW	24,820	25,360	-2%
E Marginal Way at 1st Ave S	46,620	56,950	-18%
35th Ave SW at SW Raymond St	13,610	25,260	-46%
Delridge Way SW at SW Andover St	6,540	23,400	-72%
1st Ave S Br	97,620	96,370	1%
SR 99 at S Lander St	33,430	70,400	-53%



## West Marginal Way - Traffic Trends

Collision Rate (3-year Avg)

• W Marginal: 9 collisions/mile


• Citywide: 20 collisions/mile

Total collisions are above average

• 2020: 8 collisions

• 3-Year Avg: 5 collisions

- In late April average vehicle speeds exceeded 45 mph
- Volumes are up 174% compared to 2019




## **West Marginal Way - Recent Changes**

- Southbound lane drop at Longhouse
  - Installed Fall 2019
- Speed limit reductions
  - Installed May 15<sup>th</sup>
- Longhouse Wayfinding Signage
  - Actively being installed



#### **Speed limit reduction**

- Installed new signs May 15<sup>th</sup>
- Speed limit reduced from 40 mph to 30 mph
- Doubled number of speed limit signs
  - Used larger than typical signs
- April average speeds were 45 mph
- New speed counts have been ordered to compare before/after



## **Wayfinding signage**

- Installed new signs January 31st
- Additional signs are under review



#### **Upcoming improvements**

- Restripe crosswalk and stopbars at Duwamish Trail crossing
- Request has been sent to crews




#### Longhouse crossing update

- \$500,000 in council funding for design
  - No reduction in funding as part of COVID budget process
- Applied for \$326,000 in construction funds via a federal rail safety grant
  - Will likely fund out in November is grant is awarded to this project
- Total project cost is estimated at \$1.3 million to \$1.8 million



## Longhouse crossing update

- Project is moving into formal design phase
- No construction funds have been identified



## **West Marginal Way SW**

 SDOT is continuing to look for additional for pedestrian, bike, and freight opportunities along West Marginal Way



# **West Marginal Way - Future Meetings**

- Meeting format?
- Reoccurrence for future meetings
  - Quarterly, monthly, biweekly?



# **Questions?**

#### bradley.topol@seattle.gov














#### **Speed limits case studies**

- 5 case study locations (2018 installs)
  - Changed speed limit signs from 30mph to 25mph
  - Increased sign density to ¼ mile spacing
- Parameters
  - Signage only
  - No additional engineering changes to the street geometry
  - No additional enforcement
  - No marketing campaigns
  - No retimed signal progressions





# **Speed limits case studies**

- Smaller reductions in speeds led to larger gains in crash reduction
- High risk speeders (40+ MPH) showed the greatest reduction

Speeds	50th Percentile	85th Percentile	40+ MPH Speeders
Before	25.6 MPH	31.2 MPH	1119
After	23.1 MPH	29.0 MPH	513
% Change	-10%	-7%	-54%

Crashes	All Crashes	Injury Crashes
Before	517	193
After	403	158
% Change	-22%	-18%