

City of Seattle - Fire Facilities and Emergency Response Program
EXECUTIVE SUMMARY REPORT of PROJECTS
December 31, 2016 as of 1/15/17 - (dollars in \$1,000's)

	TOTALS					
	Budget	Life-to-Date Spending	% Budget Spent	Encumbered	Total Spent or Encumbered	% Budget Spent or Encumbered
Active Projects:						
A1FL101 Real Estate Acquisition	\$ 28,446	\$ 28,415	100%	\$ -	\$ 28,415	100%
A1FL118 Station 18 Upgrade	\$ 6,743	\$ 6,593	98%	\$ 108	\$ 6,702	99%
A1FL122 Station 22 Rebuild	\$ 12,829	\$ 5,537	43%	\$ 479	\$ 6,016	47%
A1FL126 Station 26 Upgrade	\$ 2,219	\$ 2,034	92%	\$ 0	\$ 2,034	92%
A1FL129 Station 29 Upgrade	\$ 3,041	\$ 2,883	95%	\$ 14	\$ 2,897	95%
A1FL132 Station 32 Rebuild	\$ 20,653	\$ 12,621	61%	\$ 4,645	\$ 17,266	84%
TOTAL - ACTIVE PROJECTS	\$ 73,931	\$ 58,082	79%	\$ 5,247	\$ 63,329	86%
Completed Projects:						
A1FL102 Station 2 Remodel	\$ 11,757					
A1FL106 Station 6 Rebuild	\$ 8,532					
A1FL108 Station 8 Upgrade	\$ 4,498					
A1FL109 Station 9 Rebuild	\$ 6,901					
A1FL110 FS10 Replacement (with EOC, FAC)	\$ 44,473					
A1FL111 Station 11 Upgrade	\$ 1,856					
A1FL113 Station 13 Upgrade	\$ 1,917					
A1FL114 Station 14 Remodel	\$ 12,517					
A1FL116 Station 16 Upgrade	\$ 2,592					
A1FL117 Station 17 Remodel	\$ 9,973					
A1FL 120 Station 20 Rebuild	\$ 10,430					
A1FL121 Station 21 Rebuild	\$ 5,419					
A1FL124 Station 24 Upgrade	\$ 1,514					
A1FL125 Station 25 Upgrade	\$ 1,894					
A1FL127 Station 27 Upgrade	\$ 1,475					
A1FL128 Station 28 Rebuild	\$ 10,609					
A1FL128 Station 28 USAR	\$ 1,446					
A1FL130 Station 30 Rebuild	\$ 5,733					
A1FL131 Station 31 Upgrade	\$ 2,853					
A1FL133 Station 33 Upgrade	\$ 2,224					
A1FL134 Station 34 Upgrade	\$ 2,566					
A1FL135 Station 35 Rebuild	\$ 5,287					
A1FL136 Station 36 Upgrade	\$ 2,886					
A1FL137 Station 37 Rebuild	\$ 4,163					
A1FL138 Station 38 Rebuild	\$ 4,696					
A1FL139 Station 39 Rebuild	\$ 5,370					
A1FL140 Station 40 Upgrade	\$ 1,402					
A1FL141 Station 41 Remodel	\$ 2,874					
A1FL202 Joint Training Facility	\$ 32,332					
A1FL302 Fire Suppression Water Supply	\$ 581					
A1FL303 Community Disaster Supply Caches	\$ 644					
A1FL304 Community Shelters Power Supply	\$ 440					
A1FL401 Leschi Fireboat	\$ 11,782					
A1FL402 Chief Seattle Fireboat Rehabilitation	\$ 8,906					
A1FL403 Engine One Fireboat	\$ 1,698					
TOTAL - COMPLETED PROJECTS	\$ 234,238		100%	\$ -	\$ 234,042	100%
GRAND TOTAL	\$ 308,169	\$ 292,125	95%	\$ 5,247	\$ 297,371	96%

Note: This report includes planned budget transfers and appropriations.