

Seattle Fire Prevention Division

220 3rd Avenue South Seattle, WA 98104 SFD_FMO_SystemsTesting@seattle.gov

REPORT OF SYSTEM INSTALLATION

Version 08-2024

SMOKE CON	TROL W/SPECIAL INSP	STATUS				
☐ New System	☐ Replacement System	Installed and tested in accordance with the approved plans and specifications and 2021 Fire Code 909 and Chapter 8 of NFPA 92				
Use this form to:						
1. Notify the Fire Depart	ment of completion of installation inc	luding all required testing as specified in Building Code/Fire)			
Code, chapter 9, and NFI	PA 92;					
•	ntory information to support ongoing	•				
·	nissioning documents to support ongo					
A special inspector is req	juired for new buildings with smoke c	ontrol systems.				
This form is for projects	with a special inspector.					
TCE Acceptance form is r	not required for TCO, only for CoO. Ch	neck with SDCI for full smoke control requirements including	g			
pre-testing when seeking	g TCO.					
Submittal timeline: This	s form must be completed in TCE no la	ater than your fire alarm final inspection.				
Building Information (all	mandatory)					
Premises Name:		Premises Address:				
Contact Name:		Contact Phone:				
Contact Address:		Contact Email:				
Smoke Control System I	nventory (Mandatory for new systems,	optional when submitting confidence test on existing system).				
Attach Rational Analysis*	* (In Seattle, 2021 SBC 909.21.2 provi	des an exception allowing no				
rational analysis for eleving	ator hoistway pressurization for low-r	ise buildings, may select N/A)				
Attach Detailed Design D	oc/Control Diagram* N/A is allowed t	for this option in low rise projects				
in Seattle until further no	otice, per SDCI (as of 2/2024)					
Attach O&M Manual incl	luding testing procedures and frequer	ncies (NFPA 92 Section 1)* In				
Seattle, not required for projects permitted under 2018 code or earlier - these projects may						
select N/A.						
Attach Oper'l Testing Documentation from Commissioning (NFPA 92 Section 7.1)*						
Attach Integrated Test Plan (NFPA Chap 4 and IFC 901.6.2)* In Seattle, only required for high-						
rise buildings, and only re	equired for buildings permitted under	²⁰¹⁸ code or later. Otherwise				
select N/A.						
Attach Code Alt, if Any*						
Attach Other						
Attach Test Results from	Annual Confidence Test*					
Fire / Building Code Editi	ion (Year):					
Smoke Control Permit #:	□ N/A	Fire Alarm Permit #:	Α			
Building Permit #:	□ N/A	Mechanical Permit #:	Α			
Establish Due Date for Next Integrated Testing per NFPA 4 (IBC 901.6) (month/year) (buildings						
permitted under 2018 SE	3C and later):					

FF smoke control panel			Location of FF sm	noke					
provided?			control panel:						
Building has a building managem	h the smoke contr	ol system.			Yes		N/A		
Description (select all that apply)									
Dedicated smoke control sys	tem (not used fo	or everyday v	ventilation)		Yes				
Non-dedicated smoke contro	ol system (shared	d with every	day ventilation)		Yes				
Stairwell pressurization					Yes				
Zoned smoke control					Yes				
Elevator pressurization					Yes				
Vestibule pressurization					Yes				
Smoke refuge area pressuriz	ation				Yes				
Lobby pressurization system					Yes				
Smoke management for larg	e volume spaces	;			Yes				
Equipment			# of devices/items						
Stair Pressurization fans									
Elevator pressurization fans									
Atrium exhaust fans									
UL Listed fire/smoke dampe	rs								
UL Listed smoke control dam	npers								
UL listed class I control damp	pers								
Smoke curtains									
Dedicated supply fans (smok	ce management)								
Dedicated exhaust fans (smo	ke control relief	")							
Dedicated exhaust fans (smoke management)									
Barometric dampers									
Powered door openers (stair	egress purpose)							
Accordion Doors									
Variable Frequency Drives	Quantit	y:	Manufacturer:				Model #:		
Pressurized shafts	# of shaft	<u>'S</u>							
Hoistway shafts									
Stairway shafts									
Special Inspector for Smoke Con	trol Commission	ning, qualifica	ations as outlined	in IBC 909.	18.8.2,	1704.2	2.1, and 1	705.	18.2.
Name:			Company:						
Address:			Phone:						
Engineering License			Email:						
Installing Contractor/Company Information									
Company Name:			Phone:						
Address:			Emergency Phone	e:					
Contractor License #	Email:								
Certified Smoke Control Technician/Installer Information.									
Technician/Installer Name:									
Certification No:			Cert Type:						
Certified Fire Alarm Technician/Installer Information									
Technician/Installer Name:									
Certification No:			Cert Type:						

REP	REPORT OF TESTING						
Dat	e of Testing Completion:						
	checking this box I verify that the system has been installed and tested in accordance with approved plans and specifications and Fire Code Section 909 and Chapter 8 of NFPA 92.		Yes				
DO	CUMENTATION						
1	Commissioning documents. The following documents are stored in the fire command center cabinet/building engineer's office where no FCC is required), and an additional copy has been attachment to the "premise" record in The Compliance Engine.	-		١			
a	Rational analysis supporting the types of smoke control systems employed (2021 IBC 909.4 and IFC 909.21.2 or equivalent code section from code edition the project was permitted under).		Yes		N/A		
b	Detailed design document and control diagrams (IBC/IFC 909). In Seattle, control diagrams for stairway or elevator hoistway pressurization systems in low-rise buildings may be located at the fire alarm control panel (SFC 909.15).		Yes		N/A		
c d e	Copy of operational testing documentation from acceptance testing (IFC 909.18.8.3). O&M Manual including testing procedures and frequencies (NFPA 92 Section 7.1). Integrated Test Plan (NFPA 4 and IFC 901.6.2) (required for buildings permitted under 2018)		Yes Yes		N/A		
•	code or later).		Yes		N/A		
TES	TING SUMMARY AND ACKNOWLEDGEMENT						
2	The special inspection of the smoke control system passed the requirements in the special inspector's test report (e.g. 2021 IBC 909.18.8.3 or equivalent reference in code edition the system was permitted under).		Yes				
3	List any AHJ-approved alternate means and methods for this project, and upload the approved code alternate form to The Compliance Engine.		Yes		N/A		
4	Additional Comments:		Yes		N/A		
5	Projects in Seattle: By checking this box I verify that the system or portion thereof has been installed and tested in accordance with the approved plans and specifications and has received all required SDCI approvals (2018 FC 901.6.2 and 909) Non-Seattle jurisdictions: Check N/A.		Yes		N/A		
MA	NDATORY TAGGING, REPORTS AND DOCUMENTATION						
Put the Fire Alarm/monitoring system back into service and/or other precautionary measures that were made to restore fire alarm system to normal operation (includes removal of protective coverings.)							
6	I have attached a white service label at the smoke control panel or fire alarm panel (if a separate smoke control panel is not available) consistent with SFD Administrative Rule 9.02, reflecting that this system has met all requirements from IBC chapter 9 and NFPA 92 for system acceptance.		Yes				
7	I will provide a copy of this acceptance test report to the responsible party.		Yes				
8	I have submitted this report to the Fire Department through The Compliance Engine.		Yes				
By accepting this statement I, the Special Inspector shown on this form, attest that this smoke control system is in substantial compliance with the intent of its approved design, and that the system operates in accordance with the current Fire Code (FC) used by the department that has jurisdiction and NFPA Standards adopted by the FC for this system. By accepting this statement, I further attest that I meet the qualifications required for a Special Inspector as established in IBC 909.18.8.2, 1704.2.1, and 1705.18.2.							

☐ Laccept.		submit this report for the certified	(Initials of Employee)	
	technician who has	s accepted this statement.		
SIGNATURE (OPTIO	AL)			
Signature of Special	nspector (optional)			
Signature of Building	Representative (optional)		
This Document Is For Informational Purposes Only				
	To submit reports to SFD,	, use the online forms at www.thecomp	lianceengine.com.	