



PMP Program and Project Update

Presentation Overview

- 2020 project delivery status
 - Completed/delayed projects
 - Key project highlights
- 2021 upcoming projects and initiatives
- Next steps



2020 Project Delivery Status



- Between Q1-Q3 2020:
 - 19 blocks of new sidewalks
 - 17.5 blocks of traditional sidewalks
 - 1.5 blocks of cost-effective walkways
 - 5 new crossing improvements
 - 43 levy-funded customer service request curb ramps
 - 12.32 block equivalents of sidewalk repair



2020 Key Project Highlights: 8th Ave S Sidewalk



2020 Key Project Highlights: 8th Ave S Sidewalk



2020 Key Project Highlights: Greenwood Ave N

- Frequent transit corridor with connection to schools
- Completed sidewalk network north of N 136th St
- East side completed in 2019; west side completed in 2020
- New signalized ped crossing at N 137th St




Delayed Projects


- Lake City Way NE Pedestrian Improvements
- Sand Point Way NE Sidewalks
- Crew-delivered walkway projects:
 - 15th Ave NW – 95th to 96th
 - 26th Ave NE – 125th to Hiram Pl
 - NE 90th St – 17th to 20th
 - NW 132nd St – Palatine to 3rd

Upcoming 2021 Project: Lake City Way Pedestrian Improvements

- Coordination with WSDOT paving project on Lake City Way
- Project includes:
 - 5 blocks of new sidewalks
 - Intersection rebuild at NE 137th St
 - Crossing upgrade at NE 95th St
 - Two new crossing signals (NE 82nd St; NE 135th St)
 - Bus stop upgrades
- Construction of SDOT elements expected to be complete in Q1 2021




Upcoming 2021 Project: Pinehurst Sidewalks and Intersection



Upcoming 2021 Project: S Henderson St Stairway

- Grant funding available from Sound Transit System Access Fund
- Connect South Beacon Hill to the Rainier Beach Light Rail Station
- Expected completion in late 2021



PMP Racial Equity Analysis

- Goal is to conduct in-depth engagement with underserved populations and communities of color
 - Identify barriers to walking
 - Learn how to better serve communities with PMP and SDOT work plans
 - Build ongoing relationships with underrepresented communities
- Produce report with recommendations for program by end of 2021



Next Steps

- Council finalizes City budget –
November 23, 2020
- Publish 2020 PMP Progress Report –
December 2020
- Begin update of 5-year work plan
and PMP Implementation Plan –
Early 2021

Questions & Comments?

David.Burgesser@seattle.gov | (206) 485-8781

http://www.seattle.gov/transportation/pedestrian_masterplan/

www.seattle.gov/transportation

