
# **Burke-Gilman Trail** Missing Link Project



**Design Advisory Committee Meeting #7**October 26, 2017



## Agenda


Time	ltem
2:30 – 2:45 PM	Introductions
2:45 – 3:25 PM	Design updates
3:25 – 4:00 PM	DAC input
4:00 – 4:15 PM	Next Steps
4:15 – 4:25 PM	Public comment
4:25 – 4:30 PM	Wrap up
4:30 p.m.	Adjourn



# Design Updates

#### Missing Link outreach to date





JU	ILY					
S	M	T	W	T	F	S
			1			1
2	3	4	5	6	7	8
9	10	11	12	13	14	15
16	17	18	19	20	21	22
23	24	25	26	27	28	29
30	31					

A	U	G	U	S	T

S	M	T	W	T	F	S
		1	2	3	4	5
6	7	8	9	10	11	12
13	14	15	16	17	18	19
20	21	22	23	24	25	26
27	28	29	30	31		-0.


#### SEPTEMBER

S	M	T	W	T	F	S	
		Т			1	2	
3	4	5	6	7	8	9	
10	11	12	13	14	15	16	
17	18	19	20	21	22	23	
24	25	26	27	28	29	30	T

#### **OCTOBER**

S	M	T	W	T	F	S
1	2	3	4	5	6	7
8	9	10	11	12	13	14
15	16	17	18	19	20	21
22	23	24	25	26	27	28
29	30	31				

#### LEGEND



5/4 DAC Meeting #1

5/25 DAC Meeting #2

6/14 DAC Walking Tour

6/15 DAC Meeting #3

7/27 DAC Meeting #4

8/17 DAC Meeting #5

9/28 DAC Meeting #6

10/2 DAC Field Test

10/26 DAC Meeting #7

#### Workshops/Briefings

6/14 Ballard District Council Briefing

6/27 NW Market St Segment Workshop

6/29 Shilshole Ave NW Segment Workshop

7/11 45th St NW Segment Workshop

8/3 Industrial Community Workshop

8/3 Seattle Design Commission (30%)

8/10 Ballard Ave Landmark District Board Briefing

9/28 All Segment Workshop

10/5 Ballard Alliance Briefing

10/11 Seattle Pedestrian Advisory Board Briefing

10/17 Seattle Freight Advisory Board Briefing

10/19 Seattle Design Commission (60%)

#### **Public events**

6/25 Ballard Farmer's Market

7/8-7/9 Ballard Seafood Fest

7/13 Open House #1

10/1 Ballard Farmer's Market

10/12 Open House #2

10/14 Self-guided Public Walking Tour

#### Online open houses

7/10-7/23 (Share pre-30% design) 10/9-10/23 (Share 60% design)

## Missing Link outreach to date



36 briefings and meetings



3 local fairs and festivals with 370+ attendees



31,300+ mailers sent



300+ flyers distributed to local properties



6 in-person publicevents and workshops, and1 self-guided walking tourwith 530+ attendees



7 meetings,
1 walking tour, and
1 field test with the
11-member Design
Advisory Committee


7 notification emails to 240+ recipients

2 14-day,
24/7 online
open houses with
800+ visitors

12 social media posts to 260,000+ followers

Design materials provided at 8 local gathering places

## Walking Tour - October 14



Signs were placed at unstaffed tour stops to provide visitors with a sense of what busy days on the corridor look like

#### Walking Tour - October 14





Unstaffed sign at NW Market St and 24th Ave NW tour stop

#### What we heard at Schematic Design

- Design suggestions for improving specific intersections along the corridor, including:
  - NW Market St & 24th Ave NW
  - Shilshole Ave NW & NW Market St
  - Shilshole Ave NW & 17th Ave NW
- Concern about the conflict between freight traffic on Shilshole Ave NW and trail users
- Concern about parking, especially near Ship Canal public access points
- Excitement about a safer route for trail users and a more predictable experience for all users
- Interest in enhancing connections between the Missing Link and other nearby bike facilities
- Continued concern with trail alignment

# Field Testing the Driveways

## Trail Driveway Crossing Field Test



#### Field Test Questions

- Driveway Width
- Driveway Crossings for Trail Users
- Traffic Exiting from Driveway
- Left-Turns into Driveway
- Right-Turns into Driveway







## **Driveway Width**

Does the proposed design accommodate the trucks anticipated to use the driveways?

Yes. No modifications suggested.





#### **Driveway Crossings for Trail Users**

Does the design clearly communicate to trail users the location of the driveways and where they should be positioned when yielding to driveway traffic?

• Green driveways are clearly visible



#### **Driveway Crossings for Trail Users**

Does the design clearly communicate to trail users the location of the driveways and where they should be positioned when yielding to driveway traffic?

- May not be clear where to wait
- Suggestions:
  - Extend green paint
  - Narrow driveway crossing area
  - Revisit sign placement



#### Traffic Exiting from Driveway

How do vehicles exiting the driveways interact with trail users?

• Sufficient sight distance in all directions.





### Traffic Exiting from Driveway

How do vehicles exiting the driveways interact with trail users?

Confirmed 3-step process for drivers:

- 1. Stop before trail and find gap in trail users.
- 2. Proceed to road edge; block trail; find gap in vehicle traffic
- Proceed to enter roadway when gap is available.







### **Left-Turns into Driveway**

Can trucks safely make a left-turn into the driveway?

Yes, no modifications suggested.





#### Right-Turns into Driveway

Can trucks safely make a right-turn into the driveway?

 There is a large blind spot for right-turning trucks after the turn is initiated.







## Right-Turns into Driveway





From truck cab, looking west


From Missing Link, looking east



#### Right-Turns into Driveway

Can trucks safely make a right-turn into the driveway?

- Several options have been explored to date
- Trail users need to wait once the turn has been initiated.




Latest: In-lane Detection

- Provide detection for right-turns
- Set dwell time of 3-6 seconds
- Actuate LED warning signs

### Summary of design suggestions


- Narrow trail at driveway crossings
- Extend green paint to indicate conflict area
- Revisit LED warning sign locations
- Explore potential additional signage, if needed
- Consider including in-lane detection for right turning vehicles




#### THANK YOU!

- Hermanus Steyn at Kittelson & Associates, Inc.
  - $\rightarrow$  Phone: (503) 535-7455
  - → Email: hsteyn@kittelson.com
  - → Other Team Members: Conor Semler, Caitlin Doolin and Karla Kingsley

#### Typical vs Industrial Driveway







# Existing



## Proposed



## Proposed



## Proposed



### **Corridor Parking Update**

- Upcoming parking changes on Ballard Ave
- Meeting with the Ballard Alliance / Wayfinding signage
- Private parking potential (Stimson, Nordic Heritage Museum)



#### NW Market St & 24th Ave NW



# Public Education & Post-Construction Monitoring Opportunities

#### Phase 1: pre-construction (early 2018)

- Public pre-construction meeting
- Meeting with adjacent affected property owners
- One-on-one and organization briefings
- Website/social media
- Active phone line
- Frequent on-site visits/flyering

# Public Education & Post-Construction Monitoring Opportunities

#### Phase 2: pre-opening (early 2019)

- Ribbon cutting event focusing on safety
- Safety-oriented web updates & social media posts
- Video and other multimedia strategies highlighting corridor "rules" and right of way
- Trail/yard sign campaign
- Educational briefings with partners (cycling, pedestrian, truck/freight, adjacent businesses)
- Work with local news outlets

# Public Education & Post-Construction Monitoring Opportunities

#### Phase 3: after opening (2019 & beyond)

- Ongoing education campaigns
- Post-completion conversations with business owners, property owners, and residents
- Monitoring of design/incidents through field observations
- Design and implementation of corridor changes, as needed

# **DAC Input**

#### Review Roll Plots

# Next Steps

# Getting to 90% Design (What to expect at the next DAC meeting)

#### **Between 60-90:**

- Vertical elements of the design are incorporated i.e. curb ramp slopes, sidewalk slopes, profile and elevation of the trail, drainage infrastructure profiles and elevations
- Pavement restoration limits are clearly defined
- Finalize geometry of the corridor
- All site preparation work needed to construct is finalized (removals, relocations, etc.)
- Striping and signing locations are close to being finalized
- All truck turning movements that are needed to be analyzed are complete
- Coordination with utility companies and agencies should be in progress
- Traffic signal pole locations finalized

#### Between 90-100:

- Add any details that are missing
- Finalize all horizontal and vertical design elements
- Finalize traffic signal design, including wiring, conduit routing, and other underground work
- Project specs are finalized

# Public Comment

# Wrap-up/ Next Steps

## **DAC Work Plan**

Meeting	Date
DAC Meeting #7	October 26, 2017
DAC Meeting #8	November 16, 2017
DAC Meeting #9	January 11, 2018
Open House #3	January 18, 2018
DAC Meeting #10	February 1, 2018

## Thank you!

louisa.galassini@seattle.gov | (206) 615-0185 www.seattle.gov/transportation/BGT MissingLink.htm

## www.seattle.gov/transportation







