



## **Phase 2B**

In this slide show:

### **3<sup>nd</sup> Level Overview**

**9. 24. 2012**



3<sup>rd</sup> level looking south. New stairwell to the left and elevator to the right. All interior partitions have been removed. Heavy structural steel has been installed along the walls to support earthquake shearing loads or lateral movements.





Structural steel members awaiting installation.





New plumbing and conduits are also being installed on this level.





Multiple trades work in the same area with strict safety rules





New stairs on the 3<sup>rd</sup> level will provide an important emergency egress for the upper level users.





Stairs on the left go up to the clock tower which will also receive a significant amount of steel.