



Seattle Fire Prevention Division
 220 3rd Avenue South
 SFD_FMO_SystemsTesting@seattle.gov

SYSTEM TEST REPORT

ANNUAL TESTING/MAINTENANCE

Please call the Seattle Radio Shop at 206-386-1213 to arrange to borrow portable radios for the testing and schedule an appointment to confirm signal level received by Radio Shop.

Distributed Antenna Systems (DAS)		STATUS		
<input type="checkbox"/> Annual Test	<input type="checkbox"/> Deficiency Repair Report	<input type="checkbox"/> Red	<input type="checkbox"/> Yellow	<input type="checkbox"/> White
Occupancy Information				
Building Name:		Building Address:		
Contact Name:		Contact Phone:		
Contact Address:		Contact Email:		
Central Station Monitoring: <input type="checkbox"/> Yes <input type="checkbox"/> No		Monitoring Required: <input type="checkbox"/> Yes <input type="checkbox"/> No		
Monitoring Company Name:		Monitoring Company Phone:		
DAS Inventory (M-mandatory)				
System Make (M):		System Model (M):		
Design Firm of Record:		Electrical Permit Application Date:		
Location of System in Bldg (M):		Applicable Code & Year (e.g. SFC 2015):		
Is this a hybrid system (shared with cellular phone carriers and/or internal radios?)		<input type="checkbox"/> Yes <input type="checkbox"/> No		
Is this an active or a passive system?		<input type="checkbox"/> Active <input type="checkbox"/> Passive		
Rebanding Retune Completed? <input type="checkbox"/> Yes <input type="checkbox"/> No				
PSERN Retune Completed? <input type="checkbox"/> Yes <input type="checkbox"/> No				
List of Critical Areas in Building (for coverage testing requirements):				
Testing Company Information (All Fields Mandatory)				
Company Name:		Phone:		
Address:		Emergency Phone:		
		Email:		
Technician/Tester Information (All Fields Mandatory)				
Technician Name:				
Technician FCC Certification/GROL#:				
Technician performing testing has received manufacturer training or other equivalent:				<input type="checkbox"/> Yes <input type="checkbox"/> No
Specify manufacturer training received and year:				20 _____
Testing Equipment (All Fields Mandatory)				
Spectrum analyzer make/model**:				
Spectrum analyzer calibration date:				
Calibration performed by firm (qualified firm name):				
<i>** Use of a calibrated spectrum analyzer, with a current calibration, is required for this testing.</i>				
Test Information (Mandatory)				
Date of Test:				
The items on the checklists below shall be inspected and tested. This list does not constitute all of the required inspecting and testing requirements for BDA/DAS. Refer to the CURRENT FIRE CODE AND REFERENCED NFPA STANDARD and the MANUFACTURER'S INSTRUCTIONS for weekly, monthly, and/or quarterly inspecting and testing requirements.				
PRE-TEST CHECKS				
Take precautions necessary to avoid preventable alarms.				
1	If a monitored fire alarm system is present in the building, the Central Station Monitoring Service was notified that DAS testing is occurring and will be generating supervisory signals.			<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A

GENERAL - RECORDKEEPING

2 The following documents from the installation/acceptance testing are stored in emergency responder radio system enclosure and/or the building engineer's office:

- a. Grid diagram for each floor, showing test signal strengths in each floor, and indicating location of each critical area. Include information on location of fire-resistance-rated pathways. Yes No
- b. A diagram showing location of BDA/DAS control equipment, amplifiers, signal boosters, backup battery systems, and any outdoor antennas, and a wiring schematic. Yes No
- c. Copies of manufacturer specification sheets for all BDA/DAS systems components, including amplifiers, signal boosters, antennas, coax, couplers, splitters, combiners, and other passive components. Yes No
- d. Data sheets for the backup battery and charging system (if utilized), and include calculations to ensure the backup power requirements are met. Yes No
- e. Certification letter stating that the BDA/DAS system has been installed per code and was complete/fully functional at time of install. Yes No

DAS SPECIFICATIONS/PERFORMANCE AT COMMISSIONING AND CURRENT

DAS Specification/Performance Element

Note: if commissioning/prior info is not available, leave "At Commissioning" column blank and only provide current results. Results from this test will be stored for future reference.

At Commissioning

Current Test (M)

Antenna Type:

ERP to Donor Site (dBm):

Testing shall be done using a public safety radio held at face level and placed in transmit mode, transmitting within 3' of the antenna predicted to have the lowest loss to the BDA (based on distance from the BDA equipment). The output power of the BDA shall than be measured with a calibrated power meter or spectrum analyzer. Using the measured power, and the estimated feedline loss plus antenna gain, shall be used to calculate the Estimated Radiated Power (ERP).

Antenna Gain (dBd):

Antenna Coordinates (NAD83):

Antenna Azimuth (degrees true):

Uplink Gain Setting:	Gain Setting:	db	db
	Power:	dbm	dbm
Downlink Gain Setting:	Gain Setting:	db	db
	Power:	dbm	dbm

Signal Level Received at Donor Site (-dBm):

The signal level received at the donor site shall be measured by the City of Seattle Communications shop. Call 206-386-1213 at least two days in advance to borrow radios and arrange a testing time. A test signal shall be generated from a public safety radio held at face level and placed in transmit mode, transmitting within 3' of the antenna predicted to have the lowest loss to the BDA (based on distance from the BDA equipment).

Signal Level Received from Donor Site (-dBm):

Measure active control channel, w/20 KHz resolution bandwidth, at the jumper that connects to the DAS head-end donor port.

Channelized Donor Site Name:

Channelized or Broadband:

ACTIVE COMPONENTS

- 3 Signal booster is within a NEMA 4 or IP66 or equivalent enclosure.
* Only select N/A if system was installed prior to the adoption of the 2009 edition of the Seattle Fire Code. Yes No N/A*
- 4 Battery is within a NEMA 3R or IP65 or equivalent enclosure for systems installed under 2018 code (or NEMA 4 or IP66 for systems installed under 2009-2015 code).
* Only select N/A if system was installed prior to the adoption of the 2009 edition of the Seattle Fire Code. Yes No N/A*
- 5 Equipment is FCC certified. Yes No
If no, list corrections required:
- 6 Active components checked to verify operation within manufacturers' specifications:
 - a. Equipment alarm log checked for recurring or substantial alarms and addressed as per manufacturer's recommendations. Yes No
 - b. Isolation testing performed and measured system isolation is at least 20 db above the total downlink and the total uplink gain (whichever is greater) between least isolated DAS antenna and the donor antenna. Yes No
- 7 Signage at Fire Alarm Panel "This building is equipped with an Emergency Responder Radio Coverage System. Control equipment located in room _____", and signage on or adjacent to the door of the room containing the main system components stating: "Emergency Responder Radio Coverage System Equipment". Yes No
- 8 DAS is communicating with same donor site as identified at time of commissioning or communicating with approved donor site as documented in writing by Radio System Operator or Authority Having Jurisdiction. Yes No
- 9 DAS signal strength received from donor site at the input to the BDA meets original installation values plus or minus 2 db. Yes No
- 10 Uplink amplifier gain matches gain at commissioning plus or minus 2 db. Yes No
- 11 Downlink amplifier gain matches gain values recorded at commissioning plus or minus 2 db. Yes No

12 Antenna azimuth (bearing) matches commissioning matches commissioning azimuth plus or minus 5 degrees.	<input type="checkbox"/> Yes	<input type="checkbox"/> No
DISTRIBUTION SYSTEM AND COVERAGE – OPTION 1: STANDARD TEST		
13a Perform in-building coverage test/grid test using a calibrated spectrum analyzer: Signal strength remains stronger than (less negative than) -95 dBm for 90% of grids on each floor in non-critical areas (for a 20 grid square test, this means that at least 18 of the grids must pass for the floor to pass). If no, location(s) of failed grids:	<input type="checkbox"/> Yes	<input type="checkbox"/> No
13b The list of critical areas to be provided coverage in this building is complete (list is stored with inventory informatin above). If not correct, modify inventory list and, once correct, select Yes.	<input type="checkbox"/> Yes	<input type="checkbox"/> No
13c Critical areas are provided with 99% floor area radio coverage with coverage stronger than -95 dBm. If no, location(s) of critical areas that do not meet threshold:	<input type="checkbox"/> Yes	<input type="checkbox"/> No
13d Perform functional (talk-back) testing in each critical area using one radio in the building and one radio outside the building – radios function sufficiently for communications with a DAQ of 3 or higher? If no, location(s) of non-acceptable communications:	<input type="checkbox"/> Yes	<input type="checkbox"/> No
13e Perform functional (talk-back) testing between each critical area in the building to fire command center, or if no command center, fire alarm control panel – radios function sufficiently for communications with a DAQ of 3 or higher? If no, location(s) of non-acceptable communications:	<input type="checkbox"/> Yes	<input type="checkbox"/> No
DISTRIBUTION SYSTEM AND COVERAGE – OPTION 2: ALTERNATIVE IN-BUILDING COVERAGE TEST		
This section may be utilized in lieu of Option 1 (13a-e) only when the full grid square test documentation from the acceptance test and most recent previous annual test results are available.		
14a Perform alternative in-building coverage test/grid test in non-critical areas. Signal strength shall be tested using a spectrum analyzer. For floor plate with standard 20 grid squares, test 3 grids per floor, those grids having the poorest performance in the acceptance test or in subsequent annual testing, when annual testing has previously occurred. Failure of 2 grids is 90% pass rate and acceptable. Failure of more than 2 grids (signal strength weaker than -95 dBm) on a floor indicates failure of the in-building coverage test for the building. Is test passed? If no, location(s) of failed grids:	<input type="checkbox"/> Yes	<input type="checkbox"/> No

<p>14b Signal strength shall be tested for one grid for each serving antenna, if not already tested in 14a. Is test passed? If no, location(s) of failed grids:</p>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	
<p>14c Create/verify list of critical areas in this building (once list is correct, select Yes):</p>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	
<p>14d Perform alternative in-building coverage test/grid test in critical areas: Signal strength shall be tested using a spectrum analyzer in all critical areas identified in the original acceptance test. In-building coverage for critical areas shall be considered acceptable when 99% of critical areas have signal strength stronger than -95 dBm). If no, location(s) of critical areas that do not meet threshold:</p>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	
<p>14e Perform functional (talk-back) testing between a radio in the fire command center and a radio at a location outside the building – radios function sufficiently for communication with a DAQ of 3 or higher. If no, location(s) of non-acceptable communications:</p>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	
<p>14f Perform functional (talk-back) testing between a radio at the fire alarm control panel and a radio at each landing in each stairwell – radios function sufficiently for communication with a DAQ of 3 or higher. If no, location(s) of non-acceptable communications:</p>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	
BATTERIES/SECONDARY POWER			
<p>15 Backup batteries and secondary power supply tested under load for one hour and meet requirements.</p>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	
ALARM PANEL MONITORING			
<p>16 If a fire alarm system is present in the building, the fire alarm system is supervising the DAS including donor antenna function, active RF emitting device failure, and power supply. Separate annunciation is not required at fire alarm panel, if a secondary panel at the DAS separately indicates these conditions. * Only select N/A if system was installed prior to the adoption of the 2009 Edition of the Seattle Fire Code, or if the building is not required by code to have a fire alarm system.</p>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A*

- 17 If a fire alarm system is present in the building, the communications link between the fire alarm system and the two-way radio communications enhancement system is monitored for integrity and the monitoring is operating correctly. Yes No
- 18 For buildings without a fire alarm system, a dedicated monitoring panel annunciates supervisory and trouble signals for the signal booster system and power supply(ies) and sounds an audible signal at a constantly attended location. Yes No N/A*
- * Select N/A only if the building has a fire alarm system and information was provided in questions 17, 18, and 19 regarding the alarm system.

FINAL CHECKS

- 19 If building includes a fire alarm system, inform alarm monitoring company that testing is complete. Yes No

SIGNATURES AND REPORTING

- 20 A current red, yellow or white tag was placed on the system indicating the system’s status and test date consistent with my inspection today and SFD Administrative Rule 9.02. Yes No
 The color of the tag is: Red Yellow White
- 21 A record of the inspection and maintenance along with an updated grid diagram of each floor showing tested strengths in each grid square and each critical area shall be provided to the building owner and included with the documentation maintained in the DAS enclosure or building engineer’s office. Yes No
- 22 I will provide a copy of the confidence test report to the owner. Yes No
- 23 I will submit this test report within seven days of the date of the test to the fire department through TCE. Yes No

By accepting this statement I, the certified technician shown on this form, certify that this fire protection system(s) has been properly inspected for functional operation in accordance with the current Fire Code (FC) used by the department that has jurisdiction and NFPA Standards adopted by the FC for this system. Any deficiencies found are noted in the report and have been reported to the building Owner/Manager for corrective action.

<input type="checkbox"/> I accept.	<input type="checkbox"/> I am authorized to submit this report for the certified technician who has accepted this statement.	(Initials of Employee)
------------------------------------	--	------------------------

SIGNATURE (OPTIONAL)

Signature of Technician

Signature of Building Representative

System Testing Reports Must Be Submitted Online

Submit reports to <http://www.thecomplianceengine.com/>