

Company: Northwest Best Construction
Project: Northwest Bank Building, Kent, WA

Designated Recycling Coordinator: John Doe

Waste Management Goals:

- ☐ This project will recycle or salvage for reuse xx% [e.g. 75%] by weight of the waste generated on-site.

Communication Plan:

- ☐ Waste prevention and recycling activities will be discussed at the beginning of each safety meeting.
- ☐ As each new subcontractor comes on-site, the recycling coordinator will present him/her with a copy of the Waste Management Plan and provide a tour of the recycling areas.
- ☐ The subcontractor will be expected to make sure all their crews comply with the Waste Management Plan.
- ☐ All recycling containers will be clearly labeled.
- ☐ Lists of acceptable/unacceptable materials will be posted throughout the site.

Expected Project Waste, Disposal, and Handling:

The following charts identify waste materials expected on this project, their disposal method, and handling procedures.

Demolition Phase


Material	Quantity	Disposal Method	Handling Procedure
Asphalt from parking lot	100 tons	Ground on-site, reused as fill	
Wood Framing	6 tons	Recycled - Wood Recycling Northwest	Separate "clean wood" in clean wood bin
Decorative Wood Beams	300 bd. ft.	Salvaged - Timber Frame Salvaging	Remove by hand, store on-site, load on pallets for pickup
Remaining Materials	8 tons	Landfill - Sound Disposal	Dispose in "trash" dumpster

Construction Phase

Material	Quantity	Disposal Method	Handling Procedure
Concrete	2 tons	Recycle - Puget Sound Concrete	Break up any wastes or mistakes and put in concrete bin. Rebar OK
Forming Boards		Reuse as many times as possible then recycle - Wood Recycling NW	Stack next to supply of new form boards for reuse. Recycle clean unusable forms in wood recycling bin
Clean Wood Scrap	12 tons	Scraps reused for formwork, fire breaks, etc. Remaining recycled - Wood Recycling NW	Stack reusable pieces next to saw for reuse. Place unusable clean wood in wood recycling dumpster
Scrap Metal	5 tons	Recycle - Seattle Metals	Deposit all metals in metal dumpster
Drywall	10 tons	Subcontractor will recycle and submit reports to recycling coordinator	Either provide container or collect in vehicle for recycling
All other wastes	14 tons	Landfill - Sound Disposal	Dispose of in trash dumpster


Internet research- July 20, 2009

Builtgreen: <http://www.builtgreen.net/verification.html>



LEED: <http://www.usgbc.org/DisplayPage.aspx?CMSPageID=1554>

O'Brien & Co. only one in WA for LEED homes



h:\doc\green q\green q submittal documents\3rd contract-checklists-verifier letter.docx