

Duct Leakage Affidavit (New Construction)

Permit #: _____

House address or lot number: _____

City: _____ Zip: _____

Cond. Floor Area (ft²): _____ Source (circle one): Plans Estimated Measured

Duct tightness testing is not required. The total leakage test is not required for ducts and air handlers located entirely within the building thermal envelope. Ducts located in crawl spaces do not qualify for this exception.

Air Handler in conditioned space? yes no Air Handler present during test? yes no

Circle Test Method: Leakage to Outside Total Leakage

Maximum duct leakage:

Post Construction, total duct leakage: (floor area x .04) = _____ CFM@25 Pa

Post Construction, leakage to outdoors: (floor area x .04) = _____ CFM@25 Pa

Rough-In, total duct leakage with air handler installed: (floor area x .04) = _____ CFM@25 Pa

Rough-In, total duct leakage with air handler not installed: (floor area x .03) = _____ CFM@25 Pa

Test Result: _____ CFM@25Pa

Ring (circle one if applicable): Open 1 2 3

Duct Tester Location: _____ Pressure Tap Location: _____

I certify that these duct leakage rates are accurate and determined using standard duct testing protocol.

Company Name: _____ Technician: _____

Technician Signature: _____

Date: _____

Phone Number: _____