



INSTALL R3-2 AND OM-3L SIGNS ON

TYPE 410C CURB, 6" HEIGHT FROM FINISHED GRADE.

DOWEL INTO EXISTING CONCRETE BASE

INSTALL BICYCLIST SYMBOL L-28T

PER STANDARD PLAN NO 722

MEDIAN ISLAND DETAIL

SCALE: 1" = 5'

NEW TS-10 (SURFACE MOUNTED)

- ALL BASEMAP AND GRADING INFORMATION IS APPROXIMATE.
- 2. SDOT CONSTRUCTION TO FIELD VERIFY LAYOUT OF PROPOSED IMPROVEMENTS AND NOTIFY ENGINEER OF ANY CONFLICTS OR DISCREPANCIES PRIOR TO CONSTRUCTION.
- 3. NOT ALL UTILITIES ARE SHOWN ON THE DRAWING. SDOT CONSTRUCTION SHALL NOTIFY THE UTILITIES FOR UNDERGROUND UTILITY LOCATIONS BEFORE THE COMMENCEMENT OF ANY EXCAVATION. ADVANCE NOTIFICATION IS REQUIRED.

MEDIAN ISLANDS

S HANFORD STREET / BEACON AVENUE S



50% REVIEW NOT FOR CONSTRUCTION 07/17/2012

APPROVED FOR ADVERTISING DEPARTMENT OF FINANCE & ADMINISTRATIVE SERVICES SEATTLE, WASHINGTON . . . . . . . . . . . . 20

PURCHASING & CONTRACTING SERVICES DIRECTOR

INITIALS AND DATE NAME OR INITIALS AND DATE DESIGNED JMGE DES. #### CHECKED SBS PROJ. MGR. #### DRAWN JMGE CHECKED SBS RECEIVED #### REVISED AS BUILT ####. ALL WORK SHALL BE DONE IN ACCORDANCE WITH THE CITY OF SEATTLE STANDARD PLANS AND SPECIFICATIONS AND OTHER DOCUMENTS CALLED FOR IN SECTION 0-02.3 OF THE PROJECT MANUA



2012 SDOT SPOT IMPROVEMENTS PROJECT

TS5267C R/W TS5267C СО VAULT PLAN NO #### SHEET 1 OF 1