




Meeting Agenda

- 1. Overview of Aurora Ave short term improvements
- 2. N 102nd St Bridge Retrofit and Crossing Evaluation
- 3. Scooter Corrals
- 4. Green Stormwater Infrastructure
- 5. Next Steps





Scooter Corrals - Short Term

- Home Zone Steering Committee has recommended that SDOT install scooter corrals in the short term.
- Shared Micro-Mobility has limited capacity in 2023.
 Manager of program is Becky Edmonds.





Aurora Potential Short Term Improvements

- Head-start walk signals (completed)
- Widened crosswalks (2023)
- No Turn on Red signage (2023)

- Extended Median on N 103rd St (2024)
- Hardened centerlines (2024)





Update on Aurora Ave Project

We are here!

Phase 1 Jan-Dec 2022 Issue identification, early public engagement

Phase 2 Jan-June 2023
Development of design concept
alternatives

- Initial community member and stakeholder outreach
- Establishing interagency partnerships
- Data collection along the corridor

- Identify and define design constraints with partner agencies
- Stakeholder design workshops to develop corridor and transit concept alternatives

Phase 3 June-Oct 2023 Preferred corridor concept design and prioritization

Phase 4 Feb-Dec 2023
Corridor report and spot improvement design

- Use community input and corridor/transit data to continue to develop preferred design
- Identify project risks and opportunities

- Document preferred concept design
- Design near-term safety spot improvements to 90%



Phase 2 Community Engagement

Goal: Co-create corridor design alternatives with residents, businesses, and people who travel along the corridor

Two-Stage Approach

Participatory Workshops

- Focus on community members unable to devote time to lengthy design workshops and populations underrepresented in phase 1
- Flash surveys to gauge possible design options



- Intended for organized community members and representatives of key stakeholder groups
- Planning for five workshops corresponding with identified corridor segments



Upcoming Seismic Retrofit of Pedestrian Bridge


- Retrofit for earthquake only, no additional funds to create an ADA accessible bridge
- Reimagine Aurora has expressed strong interest in safe pedestrian crossings at more intervals.
- On Home Zone walks, we heard concerns about people crossing at-grade, especially if they were mobility challenged





Future Consideration for At-Grade Crossing?


Does the Home Zone Steering Committee support an evaluation for an at-grade crossing that would potentially replace the existing bridge?






Green Stormwater Infrastructure

- ALUV is a priority area for SPU spending on water quality and flood risk reduction
- SPU is evaluating areas next to Aurora for Green Stormwater Infrastructure (GSI)
- GSI uses plants and special soils to protect water quality, decrease flood risks



Next Steps for SPU

- Develop concept plans for stormwater and sewer system improvements:
 - New trunk lines for Aurora from N. 85th to N. 145th
 - a more detailed system layout plan for ALUV (informed by Home Zone process)
- Conduct soils analysis, study underground utility conflicts
- Coordinate design & construction with Aurora project




Potential Home Zone GSI locations

- Exact locations and sizing will depend on final Home Zone recommendations and SPU technical analysis
- N 92nd St, west of Aurora, south side of the street
- N 95th, N. 100th, N. 101st in the dip between Linden and Aurora
- N 102nd, adjacent to Pedestrian Bridge, southwest corner
- N. 103rd and N 104th, west of Aurora, south side of street







Questions? Comments?

Stay in touch:



dave.leclerge@seattle.gov



shauna.walgren@seattle.gov



david.burgesser@seattle.gov



wes.ducey@seattle.gov





