UP#

The City of Seattle

Inspector: Seattle Transportation *Application for Utilities Permit*

The undersigned (pursuant to SMC Title 15) hereby applies for permission to:

INFORMATION ONLY

Restoration:

Permittee: By: _____ Date: / /

Address:

WORK UNDER THIS PERMIT SHALL BEGIN WITHIN SIX MONTHS OF THE DATE OF THE PERMIT UNLESS OTHER ARRANGEMENTS ARE MADE, OTHERWISE, PERMIT SHALL BE REVOKED. Work shall not begin until City inspector has been notified at least 24 hours in advance.
Call _____. *Failure to call will result in a minimum of 2 hours of time charged to the permit.*

WORK ON WEEKENDS AND HOLIDAYS requires a minimum of 72 hours (3 days) advanced notice to the project's assigned inspector regarding the date and time when the inspection work will be required to be done. Failure to do this will result in not having an inspector available when the work is being done. This may then result in the assigned inspector not being able to sign-off on the particular permit. If there is an EMERGENCY situation developing causing a contractor or utility to have to give LESS than the required 72 hours notice, then there will be an automatic 4 hours of time charged to the permit in addition to the field inspection time which will have to be done. A minimum of 8 hours of inspection time per day worked by the contractor or utility will be automatically charged to any permit for which work was done on a weekend or holiday if there was NO NOTIFICATION given to the assigned Street Use inspector by the contractor or utility. There will be no exception to this.

PERMITTEE/CONTRACTOR AGREES TO comply with all City Ordinances and regulations; Notify any utility or property owner subject to damage or inconvenience during performance of the work, and, permittee/contractor shall make all arrangements necessary for the protection of any such utility or owner interest; Execute the work with diligence and with due respect to all property, contracts, persons, rights and the interests and convenience to the public; Save the City harmless from any and all damages which may accrue to any person or property because of this installation or maintenance.

NOTIFY UTILITIES OF THE WORK BY CALLING 1-800-424-5555 NOT LESS THAN 2 NOR MORE THAN 10 BUSINESS DAYS BEFORE DIGGING.

Comply with special conditions below and on back as noted:

Permit type:

Maintain a minimum of _____ lane(s) of vehicular traffic in each direction at all times.

Hours of work: _____

Conditions of permit:

Date: / / ***Director of SeaTran:*** *Grace Crunican* By: _____

The undersigned accepts this permit and agrees to abide by the conditions thereof.

Permittee: By _____ Date: / /

REPORT ON APPLICATION

SPECIAL CONDITIONS

THESE CONDITIONS APPLY ONLY WHEN NOTED ON FACE OF PERMIT

1. Line of main shall be established by survey.
2. Backfill and replacement of pavement between the curb and property line shall be done by permittee to the satisfaction of the Director of Seattle Transportation. Permanent paving done by permittee shall be completed within 30 days of installation of facility.
3. Backfilling and replacing of pavement between curbs shall be done by the Director of Seattle Transportation at the permittee's expense.
4. Backfill and replacment of pavement between curbs will be done by permittee who shall guarantee the integrity of the completed work for the period of time stipulated in the City of Seattle "Street And Sidewalk Pavement Opening And Restoration Rules" (SeaTran Director's Rule 94-8).
5. File an approved surety indemnity bond to protect the City and/or approved public liability insurance naming the City as an additional insured in the amounts specified on the face of the permit.
6. A permit fee as specified on the face of permit shall be paid to the City Finance Department when petitioner accepts permit, and inspection time will be invoiced separately.
7. A guarantee deposit shall be made with the Director of Seattle Transportation. The deposit shall be applied towards payment of inspection time and any other costs incurred by the City in conjunction with work authorized by this permit. Any remaining money from the deposit shall be returned to the permittee. Any additional costs incurred by the City will be separately invoiced.
8. Local improvements must not be delayed by work authorized by this permit.
9. This permit is temporary only and all construction authorized hereby is to be removed within thirty (30) days' notice from the Director of Seattle Transportation.
10. This permit is not transferable.
11. Location does not conform to established standards. Approval of this permit is not to be construed as precedent for future installations.
12. "No Park" signs shall include the utility company and/or contractor name and telephone number.
13. No moving traffic lanes shall be closed during peak hours (6-9:00 A.M. & 3-6:00 P.M. in the Central Business District and 7-9:00 A.M. & 4-6:00 P.M. for arterials elsewhere).
14. Permittee and its contractor(s) shall be in compliance with the noise regulations of Seattle at all times (S.M.C. 25.08).

UNDERGROUND CONSTRUCTION

BACKFILL AND REPAIR OF STREET/ALLEY RIGHT-OF-WAY TO BE DONE IN ACCORDANCE WITH THE CITY OF SEATTLE "STREET AND SIDEWALK PAVEMENT OPENING AND RESTORATION RULES."
Installation shall be made in paved areas by a method approved by the Director of Seattle Transportation. Cuts shall be made only in locations approved by the Director of Seattle Transportation. On arterial streets excavated materials shall be completely removed from the street surface and holes plated over to carry vehicular traffic when work is not in progress. All lawns and planting strips shall be restored to the same or better condition than was found. Signs, cones, barricades, and all other traffic control devices to protect and control pedestrian and vehicular traffic in the construction area shall be used as prescribed by the Traffic Engineer and in conformance with the City of Seattle "Traffic Control Manual for In Street Work" and with the "Manual on Uniform Traffic Control Devices for Streets and Highways, Part V- Traffic Controls for Highway Construction and Maintenance Operations," as adopted by the Washington Highway Commission. Open trench work and excavated material shall have proper barricading and lighting at all times. Protected pedestrian walkways are to be provided at all times.
As specified on face of permit: One or more traffic lanes shall be kept open for moving traffic in direction required. Moving traffic shall be properly controlled to protect same by uniformed flagmen if specified. Parking shall be prohibited by official signs or parking meter hoods.
Hours of operation during construction and restoration shall be as specified.
Ingress and egress for vehicles and personnel to business property shall be maintained at all times on all streets and alleys. All streets, alleys and driveways shall be kept open for use when work is not in progress. Locations and depths shall be shown in red on supplemental plan attached hereto, unless some unknown obstacle is encountered, in which case location will be designated by the Director of Seattle Transportation.

Where applicable, curb ramps shall be installed, per city policy and standards and State Law.
MAINTAIN A MINIMUM OF 36" COVER ON ALL UNDERGROUND INSTALLATIONS, UNLESS OTHERWISE APPROVED BY THE DIRECTOR OF SEATTLE TRANSPORTATION OR SPECIFIED ON FACE OF PERMIT.

AERIAL CONSTRUCTION

Poles replaced shall be removed within 30 days from date new poles are set.
All poles shall be located on lot lines whenever possible.
Petitioner shall comply with State laws governing aerial construction.

SUMMARY Start date: / / End date: / /

Inspector _____ Backfilled by _____

Contractor _____

Fee: Bond:

Receipt: Bond file:

Date: / / Date: / /

No deposits