

Reconnect West Seattle Implementation Plan Quarterly Report

Q3 Report

October 5th, 2021



City of Seattle

Reconnect West Seattle - Vision and Goals

Achieve similar levels of travel across the Duwamish to those seen before the closure of the High-Rise Bridge, while reducing the environmental injustices that impact communities in the Duwamish Valley.

Goals

1. Address increased traffic volumes and other impacts to neighborhoods along detour routing
2. Reimagine West Seattle transportation through mode share shifts and travel pattern changes throughout the peninsula
3. Understand community concerns and obtain feedback on projects, services, and facilities needed for West Seattle travelers to shift to non-car modes
4. Develop a comprehensive implementation plan that incorporates community feedback to ensure travelers reach their desired destinations
5. Regularly communicate with community in the coming months and years as traveler patterns change to address transportation needs

Community-Led Process

- In Spring 2020, SDOT collected and reviewed project ideas from community
- In Summer 2020, project ideas were then prioritized through 6 community surveys
- SDOT has been meeting with community to get input and share progress throughout the closure

Neighborhood Surveys

- SODO
- Georgetown
- South Park
- West Seattle (Roxhill, Highland Park, Riverview, and South Delridge)

Network Strategy Surveys

- Freight*
- Bike

*Prioritization by the Seattle Freight Advisory Board



Reconnect West Seattle Implementation Plan

- Top-ranking projects were included in the Implementation Plan in order to help alleviate impacts from the West Seattle Bridge Closure
- SDOT continues to collect input from community and consider additional improvements
- SDOT reports quarterly on progress



PROJECTS COMPLETED OR IN PROGRESS THROUGH AUGUST 2020

Since March, we implemented 175 changes to support communities affected by the West Seattle Bridge closure to the best of our ability and preserve and enhance public safety. These improvements are the foundation that Reconnect West Seattle's community-identified projects will build upon.

Below is a list of projects completed or in progress through August 2020 that were included on the neighborhood table or were done to improve mobility for people traveling by employer shuttle, vanpool, transit or water taxi.

Project	Location	Category	Subtype
Delridge Route Signal Improvement	Delridge	South Park	SDOT staff
4th Ave S & Michigan Signal Improvement	Delridge	South Park	SDOT staff
S Marginal Way Signal Improvement	Delridge	Georgetown	Community Request, RSB Team-lead
S Michigan St Traffic Improvement	Delridge	Georgetown	Community Request
S Michigan St Signal Improvement	Delridge	Georgetown	Georgetown Mobility Study
Orchard Delridge Signal Improvement	Delridge	West Seattle (Orchard Park, Riverdale, S. Delridge, Rainier)	Community Request, IFAC Staff
Low Bridge	Delridge	Georgetown	Community and Agency Request
Transit Lane and signal priority	Delridge	Transit (Blue)	SDOT and Metro
Transit Service	Delridge	Transit (Blue)	Metro
Additional Water Taxi service	Delridge	Transit (Water Taxi)	Metro

For more information on targeted transit efforts, see the Reconnect West Seattle Transit Implementation Plan.

Reconnect West Seattle Q3 Report

50 of 70 total Reconnect West Seattle projects completed

2021 Projects Underway

- Constructing the Duwamish Longhouse interim signal and crossing
- Implementing South Park, Highland Park, and Georgetown Home Zone projects


Planning and Design underway for 10 new 2022 Projects



Newly installed signal pole for Duwamish Longhouse

2022 Project prioritization timeline

- Received project proposals from multiple sources: emails, community meetings, online surveys, neighborhood walks, etc.



2022 RWS projects

Delivery Year	Survey Category	#	Project Name	Project Description	Status
2022	n/a	22-95	Sylvan Way SW Low-Cost Sidewalk	Install low-cost walkway, sidewalk, or other pedestrian connection on Sylvan Way SW s/o SW Holly St	Design
2022	n/a	22-73	17th Ave SW and SW Henderson St RRFB	Install RRFB at intersection of 17th Ave SW and SW Henderson St	Design
2022	n/a	22-00	14th Ave S and S Henderson St speed reduction treatments	Change parking restriction and install painted curb bulbs to slow down traffic on 14th Ave S	Design
2022	n/a	22-77	S Hardy St Sidewalk Repairs	Repair or upgrade sidewalks on S Hardy St e/o S Albro Pl	Design
2022	n/a	22-58	16th and Cambridge Pedestrian Crossings	Install new signal or RRFB at 16th Ave SW and SW Cambridge St	Design
2022	n/a	22-84	S Albro Pl Speed Radars	Install new speed radar feedback signs on S Albro Pl w/o 13 th Ave S	Planning
2022	n/a	22-22	14th Ave S and S Cloverdale St Signal	Install crossing upgrades at 14th Ave S and S Cloverdale St	Planning
2022	n/a	22-24	Dallas Ave S Sidewalk Improvements	Upgrade or maintain sidewalks on Dallas Ave S e/o 10 th Ave S	Planning
2022	n/a	22-25	Lighting at Cesar Chavez Park	Install new lighting or upgrade existing lighting near Cesar Chavez Park on 7 th Ave S	Planning
2022	n/a	22-30	South Park Skate Park Lighting	Install new or upgraded street lighting on S Cloverdale St w/o 8 th Ave S	Planning

RWS Q3 implementation plan highlights

- Left turn signal and lane at 8th Ave SW and SW Roxbury St
- S Orcas St bike improvements
- Airport Way S / S Lucile St intersection improvements:
 - re-striping all crosswalks
 - improving signal timing
 - improving lane striping
 - expanded no parking restrictions by 2 hours to improve transit reliability



Airport Way S and S Lucile St improvements

RWS Q3 implementation Home Zone Highlights

- Painted curb bulbs in Georgetown:
 - 4th Ave S and S Orcas St
 - Ellis Ave S and S Willow St
 - Corson Ave S and E Marginal Way
- Painted curb bulbs in Highland Park:
 - 14th Ave SW and SW Henderson St
 - SW Holden St
 - 9th Ave SW
- 7th Ave S and S Director St improvements
- 10th Ave S and Dallas Ave S intersection improvements
- SW Austin St bus stop maintenance
- Removal of “no parking” signs on south side of Dallas Ave S



Paint and post curb bulb improvements

RWS project status summary

Updated: 10/5/21

Status	Ongoing	2020 Delivery	2021 Delivery	2022 Delivery	Not recommended to advance	Total
Ongoing	18	-	-	-	-	18
Complete	-	22	12	-	-	34
Construction	-	-	4	-	-	4
Design	-	-	2	5	-	7
Planning	-	-	2	5	-	7
Not Recommended to Advance	-	-	-	-	4	-4
Total	18	22	20	10	-4	70

View all project status at the RWS project [Dashboard](#)

Upcoming RWS Implementation work

2021 Projects

- Continue construction of the Duwamish Longhouse interim signal and crossing
- Continue to implement South Park, Highland Park, and Georgetown Home Zone projects
 - Over 100 trees will be planted in all three neighborhoods

2022 Projects

- Begin planning and design work on 10 new RWS projects
 - Repairing sidewalk on S Hardy St east of S Albro Pl in Georgetown
 - Installing an RRFB on 17th Ave SW and SW Henderson St

Q3 traffic mitigation projects

- West Marginal Way and Highland Park Way improvements
- Pavement repair on the 23rd Ave SW pathway between SW Charlestown St and SW Spokane St
- Temporary asphalt patching to facilitate additional truck traffic to T-18 Gate 4
- Restriped West Marginal Way corridor
- Replaced overhead wood signs at 4th Ave SW and SW Roxbury St
- SW Barton St bus layover shimming to repair concrete panel joints
- Extended bus layover on Alki Ave SW for Rt. 50
- Installed red bus lanes on SW Alaska St

SW Barton St Pavement Repair



BEFORE



AFTER



23rd Ave SW Improvement



Upcoming traffic mitigation improvements

- 16th Ave SW northern section traffic calming
- West Marginal Way Paving between 2nd Ave SW and Highland Park Way SW
- Extending left turn pocket at 5th Ave S and S Cloverdale St
- Overhead sign replacements
- 16th Ave SW and SW Austin St improvements
- Sidewalk Beveling – finishing Highland Park neighborhood by end of 2021
- Continuing tree and vegetation maintenance
- SR-99 reopening southbound lane between S Lander St and S Spokane St
- Continuing Protected Bicycle Lane (PBL) and Trail maintenance (regular sweeping)
- Continuing King County Metro spot improvements for speed and reliability

Mobility Action Plan updates

Expanded Transit Options

- **October 2:** Seattle Transit Measure (STM) funded more frequency on four bus routes: Routes 50, 60, 120, Rapid Ride C line
- **October 15:** Funded extended summer sailing schedule for winter service on King County Water Taxi (excludes Friday and Saturday late evening sailings)

Flip Your Trip West Seattle

- **September 23:** Launched FlipYourTrip.org and Transit GO Rewards App
- Events, digital advertising, direct mail marketing campaigns underway



FlipYourTrip [video](#)

Reporting on the Five Implementation Plan Goals

Goal #1: Address increased traffic volumes and other impacts to neighborhoods along detour routing.

- We completed or have ongoing work for **36 of 48 planned projects** within a $\frac{1}{4}$ mile of the detour routes to mitigate increased traffic volumes.

Reporting on the Five Implementation Plan Goals

Goal #2: Reimagine West Seattle transportation through mode share shifts and travel pattern changes throughout the peninsula.

- We completed or have ongoing work for **34 of 41 planned projects** that support people walking/rolling, biking, and using transit.

Reporting on the Five Implementation Plan Goals

Goal #3: Understand community concerns and obtain feedback on projects, services, and facilities needed for West Seattle travelers to shift to non-car modes.

- We completed or have ongoing work for **9 of 13 planned projects** proposed through targeted outreach with historically underserved communities.

Reporting on the Five Implementation Plan Goals

Goal #4: Develop a comprehensive implementation plan that incorporates community feedback to ensure travelers reach their desired destinations.

- We completed or have ongoing work for **52 of 64 planned projects** included in Reconnect West Seattle Implementation Plan.
- The status of all Implementation Plan projects is included in the Appendix.

Reporting on the Five Implementation Plan Goals

Goal #5: Regularly communicate with community in the coming months and years as traveler patterns change to address transportation needs

- To continually address changing community conditions, we attended 32 community meetings during July 1st, 2021-September 30th, 2021.

King County Metro Partnership

Recently Completed Projects:

- Red bus lanes (with spot paving and new curb ramps)
 - SW Alaska St, 35th - 42nd avenues SW
- Extended Bus Layover
 - Alki Ave SW for RT 50 (for additional service)
- New pedestrian access to relocated bus stop
 - W Marginal Way & Highland Park Way SW

New red bus lanes on SW Alaska St



*RT 50 Bus
Layover
Extension on
Alki Ave*

Questions? Contact us:

Email: westseattlebridge@seattle.gov | Phone: (206) 400-7511

www.seattle.gov/transportation/WestSeattleBridge



Appendix: Project Status Lists



Ongoing Project List

Updated: 10/5/21

Delivery Year	Survey Category	#	Project Name	Project Description	Status
Ongoing	Georgetown Survey	156	1st Ave S Bridge Signal Improvements	Improve signal timing at East Marginal Way S, 4th Ave S, and 1st Ave S	Ongoing
Ongoing	Georgetown Survey	182-1	S Michigan St Signal Improvements	Improve signal progression for S Michigan St	Ongoing
Ongoing	Georgetown Survey	182-2	S Michigan St Signal Improvements	Improve signal timing	Ongoing
Ongoing	Georgetown Survey	46920	S Michigan St ITS Improvements	Intelligent Transportation System (ITS) improvements	Ongoing
Ongoing	SODO Survey	24	SODO Drainage Improvements	Work with Seattle Public Utilities to monitor drainage and ponding issues	Ongoing
Ongoing	SODO Survey	164/205/6121 1	East Marginal Way S Paving Improvements	Improve pavement conditions if grant funding is not awarded	Ongoing
Ongoing	South Park Survey	139	4th Ave S and S Michigan St Signal Improvements	Improve signal timing for S Michigan St	Ongoing
Ongoing	South Park Survey	143	Detour Route Signal Improvements	Improve signal timing on detour routes	Ongoing
Ongoing	Freight Survey	F09	Alaskan Way Signal Improvements	Improve signal timing at Madison St and Marion St	Ongoing
Ongoing	Freight Survey	F023	East Marginal Way S Access Restrictions	Assess access restrictions between S Spokane St and S Atlantic St	Ongoing



Ongoing Project List

Updated: 10/5/21

Delivery Year	Survey Category	#	Project Name	Project Description	Status
Ongoing	MAP Survey	N/A	Low Bridge Access	Evaluate continued access to Low Bridge	Ongoing
Ongoing	MAP Survey	N/A	Employer Coordination	Work with employers to maintain and support work-from-home options	Ongoing
Ongoing	MAP Survey	N/A	Expand shared employer shuttles	Through King County Metro's Shared Employer Shuttle Program expand access to shuttles for smaller employers	Ongoing
Ongoing	MAP Survey	N/A	Evaluate New/Revised Transit Connections	Evaluate new/revised routes to reflect new trip patterns	Ongoing
Ongoing	MAP Survey	N/A	Ride-matching for vanpools	Promote better awareness of vanpool option to employers/employees; assist in ride-matching	Ongoing
Ongoing	MAP Survey	N/A	Ride-matching for carpools	Increase awareness of carpool options and help with ride matching	Ongoing
Ongoing	MAP Survey	N/A	HOV Access	Explore HOV priority to/from West Seattle on detour routes	Ongoing
Ongoing	MAP Survey	N/A	Connections to Water Taxi	Evaluate improved parking and transit connections to/from water taxi	Ongoing



2020 Project List

Updated: 10/5/21

Delivery Year	Survey Category	#	Project Name	Project Description	Status
2020	Georgetown Survey	28	Airport Way S Safety Improvements	Add speed radar feedback signs	Complete
2020	Georgetown Survey	183	S Michigan St and Corson Ave S	Extend length of northbound right turn lane	Complete
2020	SODO Survey	7	East Marginal Way PBL Improvements	Refresh existing bike lane markings, add delineators and green driveway markings	Complete
2020	SODO Survey	20	BNSF Crossing Improvements	Rail crossing improvements at S Holgate St and S Horton St	Complete
2020	SODO Survey	26	SODO Pothole Repair	Repair potholes along detour routes and other locations	Complete
2020	SODO Survey	207/47420	S Spokane St Bike Improvements	Spot improvements along S Spokane St and the West Seattle Bridge Trail	Complete
2020	South Park Survey	135	South Park Bike and Pedestrian Map	Map of bike and pedestrian routes to access the South Park and 1st Ave S Bridge; Walking map and biking map available online.	Complete
2020	South Park Survey	301	S Cloverdale St Safety Improvements	Add speed radar feedback signs	Complete
2020	South Park Survey	W50	14th Ave S and S Cloverdale St Improvements	Relocate the stop bars and signal detection and expand the width of the south leg crosswalk	Complete
2020	West Seattle Survey	W25	Delridge Way SW and SW Orchard St Signal Improvements	Update signal timing	Complete
2020	West Seattle Survey	W51	West Seattle Arterial Maintenance	Repair potholes on 35th Ave SW, W Marginal Way SW, SW Delridge Way, SW Holden St	Complete



2020 Project List

Updated: 10/5/21

Delivery Year	Survey Category	#	Project Name	Project Description	Status
2020	Bike Survey	Multiple	West Seattle Bridge Trail Improvements	Bike improvements along the West Seattle Bridge Trail and S Spokane St	Complete
2020	Bike Survey	B023/B056	East Marginal Way PBL Improvements	Refresh existing bike lane markings, add delineators and green driveway markings	Complete
2020	Freight Survey	F01	2nd Ave SW and Highland Park Way SW Improvements	Refresh pavement markings and replace damaged signs	Complete
2020	Freight Survey	F02	SR 509 NB Off-Ramp Vegetation Maintenance	Trim vegetation at 2nd Ave S to improve sightlines for northbound drivers	Complete
2020	Freight Survey	F03	14th Ave S and S Cloverdale St Improvements	Relocate the stop bars and signal detection and expand the width of the south leg crosswalk	Complete
2020	Freight Survey	F10	West Seattle Bridge Trail Improvements	Bike improvements along the West Seattle Bridge Trail and S Spokane St	Complete
2020	MAP Survey	N/A	Additional transit service (Metro)	Metro adding back routes 55, 56, 57 to better serve Admiral (September 19, 2020)	Complete
2020	MAP Survey	N/A	Transit Service	Revised bus service to accommodate High Bridge closure. Metro published a West Seattle Bridge Closure Transit Action Plan.	Complete
2020	MAP Survey	N/A	Low Bridge Access	Expand access to Low Bridge	Complete
2020	MAP Survey	N/A	Transit Lanes and signal priority	Installed bus lanes on Spokane Street and Delridge Way	Complete
2020	MAP Survey	N/A	Water Taxi Service	Issued RFP for additional boat; funding source needed	Complete



2021 Project List

Updated: 10/5/21

Delivery Year	Survey Category	#	Project Name	Project Description	Status
2021	SODO Survey	6	SODO Transit Improvements	Transit-only lane on 1st Ave S, other bus stop improvements	Complete
2021	SODO Survey	91	East Marginal Way S and SW Klickitat Way Improvements	Striping improvements to better organize turning movements	Complete
2021	Georgetown Survey	13	Corson Ave S Safety Improvements	Safety improvements from East Marginal Way S to Airport Way S	Complete
2021	Georgetown Survey	14	S Orcas St Bike Improvements	Bike and pedestrian improvements from East Marginal Way S to Corson Ave S	Complete
2021	Georgetown Survey	46	Airport Way S and S Lucile St Improvements	Pedestrian, bike, transit and vehicular access improvements	Complete
2021	South Park Survey	160	S Cloverdale St and 10th Ave S Improvements	Pedestrian and bike crossing improvements	Complete
2021	South Park Survey	161	S Cloverdale St and 12th Ave S Improvements	Pedestrian and bike crossing improvements	Complete
2021	South Park Survey	162	South Park Stay Healthy Streets	Add Stay Healthy Streets where appropriate in South Park	Complete
2021	West Seattle Survey	W27	8th Ave SW and SW Roxbury St Signal Improvements	Update signal timing and add left turn phase	Complete
2021	West Seattle Survey	W60	8th Ave SW and SW Roxbury St Improvements	Add left turn signal	Complete
2021	Bike Survey	B038/B039	Georgetown to Downtown Bike Connection	Evaluate protected bike lane on Airport Way S or parallel route (continued evaluation by BMP)	Complete
2021	Freight Survey	F06	West Marginal Way SW Improvements	New Walkway	Complete



2021 Project List

Updated: 10/5/21

Delivery Year	Survey Category	#	Project Name	Project Description	Status
2021	Georgetown Survey	133	Georgetown Home Zone	Limit access to side streets and add traffic calming	Construction
2021	South Park Survey	172	South Park Home Zone	Limit access to side streets and add traffic calming	Construction
2021	West Seattle Survey	W24	Highland Park Home Zone	Limit access to side streets and add traffic calming	Construction
2021	West Seattle Survey	W61	15th Ave SW and SW Roxbury St Improvements	Add southbound left turn lane	Construction
2021	Bike Survey	B027/B055/B060/B076	West Marginal Way SW Improvements	Protected bike lane	Design
2021	Bike Survey	B079	21st Ave SW Neighborhood Greenway Improvements	Improvements to 21st Ave SW between West Seattle Bridge and SW Dawson St	Design
2021	South Park Survey	54	Dallas Ave S and 14th Ave S Improvements	Pedestrian and safety improvements	Planning
2021	Freight Survey	F08	Harbor Island Contingency Access	Evaluate contingency access via 16th Ave SW, 13th Ave SW, SW Hanford St, and 11th Ave SW	Planning



2022 Project List

Delivery Year	Survey Category	#	Project Name	Project Description	Status
2022	n/a	22-95	Sylvan Way SW Low-Cost Sidewalk	Install low-cost walkway, sidewalk, or other pedestrian connection on Sylvan Way SW s/o SW Holly St	Design
2022	n/a	22-73	17th Ave SW and SW Henderson St RRFB	Install RRFB at intersection of 17th Ave SW and SW Henderson St	Design
2022	n/a	22-00	14th Ave S and S Henderson St speed reduction treatments	Change parking restriction and install painted curb bulbs to slow down traffic on 14th Ave S	Design
2022	n/a	22-77	S Hardy St Sidewalk Repairs	Repair or upgrade sidewalks on S Hardy St e/o S Albro Pl	Design
2022	n/a	22-58	16th and Cambridge Pedestrian Crossings	Install new signal or RRFB at 16th Ave SW and SW Cambridge St	Design
2022	n/a	22-84	S Albro Pl Speed Radars	Install new speed radar feedback signs on S Albro Pl w/o 13 th Ave S	Planning
2022	n/a	22-22	14th Ave S and S Cloverdale St Signal	Install crossing upgrades at 14th Ave S and S Cloverdale St	Planning
2022	n/a	22-24	Dallas Ave S Sidewalk Improvements	Upgrade or maintain sidewalks on Dallas Ave S e/o 10 th Ave S	Planning
2022	n/a	22-25	Lighting at Cesar Chavez Park	Install new lighting or upgrade existing lighting near Cesar Chavez Park on 7 th Ave S	Planning
2022	n/a	22-30	South Park Skate Park Lighting	Install new or upgraded street lighting on S Cloverdale St w/o 8 th Ave S	Planning

Projects Not Recommended to Advance

Updated: 10/5/21

Delivery Year	Survey Category	#	Project Name	Project Description	Status
2021	Georgetown Survey	188	SR 509 SB On-Ramp Improvement	Add second lane on southbound ramp from S Michigan St	Not Recommended to Advance ¹
2021	SODO Survey	36	Chelan 5-Way Intersection Bypass	Explore opportunities for Low Bridge access using the ramp west of Fire Station 36	Not Recommended to Advance ²
2021	West Seattle Survey	W20	SR 509 NB On-Ramp Improvement	Increase the number of lanes on West Marginal Way S to access 1st Ave Bridge NB on-ramp	Not Recommended to Advance ³
2021	West Seattle Survey	W28	Highland Park Way SW and SW Holden St Improvement	Add extra traction on the uphill, southbound lane on Highland Park Way SW	Not Recommended to Advance ⁴

¹ Project is not recommended to advance since it does not meet WSDOT's design standards.

² Project is not recommended to advance due to potential conflicts with repair efforts and for having high risk of bike, pedestrians, and vehicles accessing the high bridge at the ramps. We will continue to monitor this area for potential transit and bike improvements.

³ Project is not recommended to advance due to impacts to mainline SR 509.

⁴ Project is not recommended to advance due to existing pavement design and future challenges with updating roadway markings. Northbound left turn phase added to address collision patterns.

Georgetown Project List 2020-2021

Updated: 10/5/21

Delivery Year	Survey Category	#	Project Name	Project Description	Status
2020	Georgetown Survey	183	S Michigan St and Corson Ave S	Extend length of northbound right turn lane	Complete
2020	Georgetown Survey	28	Airport Way S Safety Improvements	Add speed radar feedback signs	Complete
2021	Georgetown Survey	13	Corson Ave S Safety Improvements	Safety improvements from East Marginal Way S to Airport Way S	Complete
2021	Georgetown Survey	14	S Orcas St Bike Improvements	Bike and pedestrian improvements from East Marginal Way S to Corson Ave S	Complete
2021	Georgetown Survey	46	Airport Way S and S Lucile St Improvements	Pedestrian, bike, transit and vehicular access improvements	Construction
2021	Georgetown Survey	133	Georgetown Home Zone	Limit access to side streets and add traffic calming	Construction
Ongoing	Georgetown Survey	46920	S Michigan St ITS Improvements	Intelligent Transportation System (ITS) improvements	Ongoing
Ongoing	Georgetown Survey	156	1st Ave S Bridge Signal Improvements	Improve signal timing at East Marginal Way S, 4th Ave S, and 1st Ave S	Ongoing
Ongoing	Georgetown Survey	182-1	S Michigan St Signal Improvements	Improve signal progression for S Michigan St	Ongoing
Ongoing	Georgetown Survey	182-2	S Michigan St Signal Improvements	Improve signal timing	Ongoing
2021	Georgetown Survey	188	SR 509 SB On-Ramp Improvement	Add second lane on southbound ramp from S Michigan St	Not Recommended to Advance ¹

¹Project is not recommended to advance since it does not meet WSDOT's design standards.



SODO Project List 2020-2021

Updated: 10/5/21

Delivery Year	Survey Category	#	Project Name	Project Description	Status
2020	SODO Survey	7	East Marginal Way PBL Improvements	Refresh existing bike lane markings, add delineators and green driveway markings	Complete
2020	SODO Survey	20	BNSF Crossing Improvements	Rail crossing improvements at S Holgate St and S Horton St	Complete
2020	SODO Survey	26	SODO Pothole Repair	Repair potholes along detour routes and other locations	Complete
2020	SODO Survey	207/47420	S Spokane St Bike Improvements	Spot improvements along S Spokane St and the West Seattle Bridge Trail	Complete
2021	SODO Survey	6	SODO Transit Improvements	Transit-only lane on 1st Ave S, other bus stop improvements	Complete
2021	SODO Survey	91	East Marginal Way S and SW Klickitat Way Improvements	Striping improvements to better organize turning movements	Construction
Ongoing	SODO Survey	24	SODO Drainage Improvements	Work with Seattle Public Utilities to monitor drainage and ponding issues	Ongoing
Ongoing	SODO Survey	164/205/61211	East Marginal Way S Paving Improvements	Improve pavement conditions if grant funding is not awarded	Ongoing
2021	SODO Survey	36	Chelan 5-Way Intersection Bypass	Explore opportunities for Low Bridge access using the ramp west of Fire Station 36	Not Recommended to Advance ¹

¹Project is not recommended to advance due to potential conflicts with repair efforts and for having high risk of bike, pedestrians, and vehicles accessing the high bridge at the ramps. We will continue to monitor this area for potential transit and bike improvements.



South Park Project List 2020-2021

Updated: 10/5/21

Delivery Year	Survey Category	#	Project Name	Project Description	Status
2020	South Park Survey	135	South Park Bike and Pedestrian Map	Map of bike and pedestrian routes to access the South Park and 1st Ave S Bridge; Walking map and biking map available online.	Complete
2020	South Park Survey	301	S Cloverdale St Safety Improvements	Add speed radar feedback signs	Complete
2020	South Park Survey	W50	14th Ave S and S Cloverdale St Improvements	Relocate the stop bars and signal detection and expand the width of the south leg crosswalk	Complete
2021	South Park Survey	160	S Cloverdale St and 10th Ave S Improvements	Pedestrian and bike crossing improvements	Complete
2021	South Park Survey	161	S Cloverdale St and 12th Ave S Improvements	Pedestrian and bike crossing improvements	Complete
2021	South Park Survey	172	South Park Stay Healthy Streets	Add Stay Healthy Streets where appropriate in South Park	Complete
2021	South Park Survey	169	South Park Home Zone	Limit access to side streets and add traffic calming	Construction
2021	South Park Survey	54	Dallas Ave S and 14th Ave S Improvements	Pedestrian and safety improvements	Planning
Ongoing	South Park Survey	139	4th Ave S and S Michigan St Signal Improvements	Improve signal timing for S Michigan St	Ongoing
Ongoing	South Park Survey	143	Detour Route Signal Improvements	Improve signal timing on detour routes	Ongoing



West Seattle Project List 2020-2021

Roxhill, Highland Park, Riverview, and South Delridge

Updated: 10/5/21

Delivery Year	Survey Category	#	Project Name	Project Description	Status
2020	West Seattle Survey	W25	Delridge Way SW and SW Orchard St Signal Improvements	Update signal timing	Complete
2020	West Seattle Survey	W51	West Seattle Arterial Maintenance	Repair potholes on 35th Ave SW, W Marginal Way SW, SW Delridge Way, SW Holden St	Complete
2021	West Seattle Survey	W27	8th Ave SW and SW Roxbury St Signal Improvements	Update signal timing and add left turn phase	Complete
2021	West Seattle Survey	W60	8th Ave SW and SW Roxbury St Improvements	Add left turn signal	Complete
2021	West Seattle Survey	W24	Highland Park Home Zone	Limit access to side streets and add traffic calming	Construction
2021	West Seattle Survey	W61	15th Ave SW and SW Roxbury St Improvements	Add southbound left turn lane	Construction
2021	West Seattle Survey	W20	SR 509 NB On-Ramp Improvement	Increase the number of lanes on West Marginal Way S to access 1st Ave Bridge NB on-ramp	Not Recommended to Advance ¹
2021	West Seattle Survey	W28	Highland Park Way SW and SW Holden St Improvement	Add extra traction on the uphill, southbound lane on Highland Park Way SW	Not Recommended to Advance ²

¹ This project is not recommended to advance due to impacts to mainline SR 509.

² Project is not recommended to advance due to existing pavement design and future challenges with updating roadway markings. Northbound left turn phase added to address collision patterns.

Freight Project List 2020-2021

Updated: 10/5/21

Delivery Year	Survey Category	#	Project Name	Project Description	Status
2020	Freight Survey	F01	2nd Ave SW and Highland Park Way SW Improvements	Refresh pavement markings and replace damaged signs	Complete
2020	Freight Survey	F02	SR 509 NB Off-Ramp Vegetation Maintenance	Trim vegetation at 2nd Ave S to improve sightlines for northbound drivers	Complete
2020	Freight Survey	F03	14th Ave S and S Cloverdale St Improvements	Relocate the stop bars and signal detection and expand the width of the south leg crosswalk	Complete
2020	Freight Survey	F10	West Seattle Bridge Trail Improvements	Bike improvements along the West Seattle Bridge Trail and S Spokane St	Complete
2021	Freight Survey	F06	West Marginal Way SW Improvements	New walkway	Complete
2021	SODO Survey	91	East Marginal Way S and SW Klickitat Way Improvements	Striping improvements to better organize turning movements	Construction
2021	Freight Survey	F08	Harbor Island Contingency Access	Evaluate contingency access via 16th Ave SW, 13th Ave SW, SW Hanford St, and 11th Ave SW	Planning
Ongoing	Freight Survey	F09	Alaskan Way Signal Improvements	Improve signal timing at Madison St and Marion St	Ongoing
Ongoing	Freight Survey	F23	East Marginal Way S Access Restrictions	Assess access restrictions between S Spokane St and S Atlantic St	Ongoing



Bike Project List 2020-2021

Updated: 10/5/21

Delivery Year	Survey Category	#	Project Name	Project Description	Status
2020	Bike Survey	Multiple	West Seattle Bridge Trail Improvements	Bike improvements along the West Seattle Bridge Trail and S Spokane St	Complete
2020	Bike Survey	B023/B056	East Marginal Way PBL Improvements	Refresh existing bike lane markings, add delineators and green driveway markings	Complete
2021	Bike Survey	B038/B039	Georgetown to Downtown Bike Connection	Evaluate protected bike lane on Airport Way S or parallel routes	Complete
2021	Bike Survey	B027/B055/B060/B076	West Marginal Way SW Improvements	New protected bike lane	Design
2021	Bike Survey	B079	21st Ave SW Neighborhood Greenway Improvements	Improvements to 21st Ave SW between West Seattle Bridge and SW Dawson St	Design



Mobility Action Plan Project List 2020-2021

Updated: 10/5/21

Delivery Year	Survey Category	#	Project Name	Project Description	Status
2020	MAP Survey	N/A	Additional transit service (Metro)	Metro adding back routes 55, 56, 57 to better serve Admiral	Complete
2020	MAP Survey	N/A	Transit Service	Revised bus service to accommodate High Bridge closure. Metro published a West Seattle Bridge Closure Transit Action Plan.	Complete
2020	MAP Survey	N/A	Low Bridge Access	Expand access to Low Bridge	Complete
2020	MAP Survey	N/A	Transit Lanes and signal priority	Installed bus lanes on Spokane Street and Delridge Way	Complete
2020	MAP Survey	N/A	Water Taxi Service	Issued RFP for additional boat; funding source needed	Complete
2021	MAP Survey	N/A	HOV Access	Explore HOV priority to/from West Seattle on detour routes	Ongoing
2021	MAP Survey	N/A	Connections to Water Taxi	Evaluate improved parking and transit connections to water taxi	Ongoing
2021	MAP Survey	N/A	Ride-matching for carpools	Increase awareness of carpool options and help with ride matching	Ongoing
Ongoing	MAP Survey	N/A	Evaluate New/Revised Transit Connections	Evaluate new/revised routes to reflect new trip patterns	Ongoing
Ongoing	MAP Survey	N/A	Ride-matching for vanpools	Promote better awareness of vanpool option to employers/employees; assist in ride-matching	Ongoing
Ongoing	MAP Survey	N/A	Low Bridge Access	Evaluate continued access to Low Bridge	Ongoing
Ongoing	MAP Survey	N/A	Employer Coordination	Work with employers to maintain and support work-from-home options	Ongoing
Ongoing	MAP Survey	N/A	Expand shared employer shuttles	Through King County Metro's Shared Employer Shuttle Program expand access to shuttles for smaller employers	Ongoing

